

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 565
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 775
Form HC-10A (Rev. 6/80)	04-0120F4	Date	6/30/2008

Weather: Overcast and wcool

Inspectors Hours	Start	0600	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME							IDLE OR DOWN	Name Contractor	
												Name	Contractor
		Traylor Dutra											

Description of Operation:

Thanh Le is in the field at Tower D today and will have the detailed diary. The crew of the DB-5 are assembling the North driving frame all day today.


In the morning I worked on the response for submittal 705R01. This was completed by mid morning and sent over to ABF.

The tugboat Becky T, Captain Frank Wouters, and Deck Hand Matt Morton spent 2 hours touring the job site on the water covering T1, E2, and the moorings out in the bay. They circle the areas looking for nesting birds, or evidence of a nest as called for in the Special Provisions and compensated by CCO 13 of this contract.

The Western Gull and its hatchling continue to inhabit the nest on the Southwest corner of the T1 footing.

OVERTIME: Accrued 2 hours of overtime covering the contractors hours.

Inspector:

Jason Wilcox  Transportation Engineer (D)/Asst. Structure Rep.

REC'D *08 SEP-04 #006350