

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 583
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 793
Form HC-10A (Rev. 6/80)	04-0120F4	Date	7/18/2008

Weather: Cloudy and cool

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT STRUCTURE REP.
JASON WILCOX

CONTRACTOR – ABFJV

HOURS - ITEM NO.												REMARKS	
EQUIPMENT AND/OR LABOR:			REGULAR	OVERTIME							IDLE OR DOWN	Name Contractor	
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor) Traylor Dutra										Name	Contractor

Description of Operation:

The crew is installing the B6 beams onto both the North and South driving frames. They installed the 5 on the North face of the North frame and the 5 on the South face of the South driving frame. These beams are the B300A and B301A as called out in the JESSE engineering drawing.

The designers Klohn Crippen Berger are still putting the field operations on hold, as far as welding the connection plates to the piles are concerned. They are analyzing the PDA information. This is also holding up the friction collar placement and grouting of the annular spaces between the pile sleeves and the piles.

The tugboat Becky T, Captain Frank Wouters, and Deck Hand Matt Morton spent 2 hours touring the job site on the water covering T1, E2, and the moorings out in the bay. They circle the areas looking for nesting birds, or evidence of a nest as called for in the Special Provisions and compensated by CCO 13 of this contract.

The Western Gull and its hatchling continue to inhabit the nest on the Southwest corner of the T1 footing and the fledgling is still walking around.

OVERTIME: No overtime today.

Inspector:

Jason Wilcox

A handwritten signature in blue ink, appearing to read "Jason Wilcox", written over a horizontal line.

Transportation Engineer (D)/Asst. Structure Rep.