

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No. 593  
Project Work Day No. 803  
Date 07/28/2008  
Shift Hours Start 6:30 Stop 3:00  
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel										IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8												Terry Cronk	ABF
2	1	Pile Driver	8												Tony Crieghton	ABF
3	1	Pile Driver	8												George Mcneil	ABF
4	1	Laborer	8												Jose Molina	ABF
5	1	Laborer	8												Rickie Campos	ABF
6	1	Pile Driver J/M	8												Audre Hudson	ABF
7	1	Pile Driver/Welder	8												Henry Wheat	ABF
8	1	Elevator Operator	8												Howard Schroyer	ABF
9	1	Pile Driver	8												Nigel Lohse	ABF Foreman
10	1	Pile Driver	8												Paul Mason	ABF
11	1	Pile Driver	8												Andy Adam	ABF
12	1	Pile Driver	8												Kurt Chaffion	ABF
13	1	Pile Driver	8												Jesse Johnasen	ABF
14	1	Crane Operator	8												Jeff Scott	ABF
15	1	Operator Apprentice/oiler	8												Scott Ross	ABF
16	1	Pile Driver	8												Albansi Dell	ABF
17	1	Pile Driver	8												Keny Reynolds	ABF
		Iron workers													Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W	8												New crane	ABF
	1	1 <sup>st</sup> Man Lift S-125														Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005											8			ABF
	1	Lincoln Vantage Welding M/C 768-50-4009											8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032											8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014											8			Hertz Rental, deck
	1	MQ Power Generator 220	8													ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8													ABF deck
	1	MQ Whisper Watt 7000 549-20-4007	8													ABF
	1	MQ Whisper Watt 7000 549-20-4044											8			ABF

1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-7044										8		ABF
1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-4843										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

**Weather:** Sunny, wind low to high, High 65 F Low 54 F.

**Description of Operation:**

ABF finished working on the falsework and formwork for the next pour. The slope string lines have been installed for the workers to align the roof slope.

- ABF has installed falsework all 4 VOID areas.
- They are installing metal strips for the corners.

Starting today, Iron workers will start laying rebars for the next pour.

ABF received a truck load of rebars for the 3<sup>rd</sup> pour at 7 AM. The truck contains #25, #19 and # 16 rebars for a total of 18,566 KG (40,931 lbs) Additionally, this contains 9,096 lbs of T Heads for a total truckload of 50,027 lbs.

RSC is installing the rebars on top of the Jacking Saddle Wall and on top of the East Voids.

ABF will work regular shift starting today.

**Additional Work on/off site:**

- The Temporary Tower Foundation work is finished for Towers A and B. The contractor is moving equipment out of the site to the lower area for Temporary Tower C foundation awaiting approval.
- CC Myers continues to work for the W3 and Temporary Foundations for moving the existing bridge in the vicinity. The rebar cages on the W3 are up.
- ABF has finished erecting Temporary Tower A-west column bent, it is working on Temporary Tower C.
- Attended Gil's Staff Meeting at 8 AM.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep