

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 595
Project Work Day No. 805
Date 07/30/2008
Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman	8									Terry Cronk	ABF
2	1	Pile Driver	8									Tony Crieghton	ABF
3	1	Pile Driver	8									George Mcneil	ABF
4	1	Laborer	8									Jose Molina	ABF
5	1	Laborer	8									Rickie Campos	ABF
6	1	Pile Driver J/M	8									Audre Hudson	ABF
7	1	Pile Driver/Welder	8									Henry Wheat	ABF
8	1	Elevator Operator	8									Howard Schroyer	ABF
9	1	Pile Driver	8									Nigel Lohse	ABF Foreman
10	1	Pile Driver	8									Paul Mason	ABF
11	1	Pile Driver	8									Andy Adam	ABF
12	1	Pile Driver	8									Kurt Chaffion	ABF
13	1	Pile Driver	8									Jesse Johnsen	ABF
14	1	Crane Operator	8									Jeff Scott	ABF
15	1	Operator Apprentice/oiler	8									Scott Ross	ABF
16	1	Pile Driver	8									Keny Reynolds	ABF
17	1	Pile Driver	8									Albansi Dell	ABF
18	1	Laborer	4								4	Martin Rios	ABF office
		Iron workers										Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W	8									New crane	ABF
	1	1 st Man Lift S-125											Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005									8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009									8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032									8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014									8		Hertz Rental, deck
	1	MQ Power Generator 220	8										ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8										ABF deck
	1	MQ Whisper Watt 7000 549-20-4007	8										ABF

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-7044										8		ABF
1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-4843										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

Weather: Cloudy, wind low to high, High 67 F Low 54 F.

Description of Operation:

ABF finished working on the falsework and formwork for the next pour. The slope string lines have been installed for the workers to align the deck slope, rebars, duct profile etc.

- ABF has installed falsework all 4 VOID areas.
- They are installing metal strips for the corners.
- ABF is working on the bulkheads at end of 3rd pour at west wall.

ABF received another truck load of #43 rebars for the 3rd pour at 7 AM.
The first bundle weighs ??
The 2nd bundle weighs ?? KG.

RSC continues installing the rebars on top of the West Wall and on top of the East Voids.

RSC continues installing the Transverse ducts CBT1, CBT 2, CBT 3 CBT 5, CBT 6 & CBT 7 on the south of jacking saddle in the West Wall and all CBT1 through CBT8 on the north side.

RSC is installing #25 rebars on top of the VOID areas.

ABF has installed 48 inch corrugated pipe for the Man Hole over the N-W VOID area.


ABF received parts of Temporary Tower B this morning.

CC Meyers provided flagging in the morning. ABF provided flagging in the afternoon.

Additional Work on/off site:

- The Temporary Tower Foundation work is finished for Towers A and B. The contractor is moving equipment out of the site to the lower area for Temporary Tower C foundation awaiting approval.
- CC Myers continues to work for the W3 and Temporary Foundations for moving the existing bridge in the vicinity. The rebar cages on the W3 are up.
- ABF has finished erecting Temporary Tower A-west column bent, it is working on Temporary Towers B & C.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep