

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No. 604  
Project Work Day No. 814  
Date 08/08/2008  
Shift Hours Start 6:30 Stop 3:00  
Inspector Shift 6:30 AM to 3:00 PM

**ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV**

**HOURS - ITEM NO.**

EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel									IDLE OR DOWN	REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)												Name	Contractor	
1	1	Gen. Foreman												8	Terry Cronk	ABF to E2
2	1	Pile Driver	8												Tony Crieghton	ABF
3	1	Pile Driver	8												George Mcneil	ABF
4	1	Laborer	8												Jose Molina	ABF
5	1	Laborer	8												Rickie Campos	ABF
6	1	Pile Driver J/M	8												Audre Hudson	ABF
7	1	Pile Driver/Welder	8												Henry Wheat	ABF
8	1	Elevator Operator	8												Howard Schroyer	ABF
9	1	Pile Driver	8												Nigel Lohse	ABF Foreman
10	1	Pile Driver	8												Paul Mason	ABF
11	1	Pile Driver	8												Andy Adam	ABF
12	1	Pile Driver	8												Kurt Chaffion	ABF
13	1	Pile Driver	8												Jesse Johnasen	ABF
14	1	Crane Operator	8												Jeff Scott	ABF
15	1	Operator Apprentice/oiler	8												Scott Ross	ABF
16	1	Pile Driver	8												Albansi Dell	ABF
17	1	Pile Driver	8												Keny Reynolds	ABF
17	1	Labor	8												Doug Evans	ABF new hire
		Iron workers													Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W	8												New crane	ABF
	1	1 <sup>st</sup> Man Lift S-125														Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005											8			ABF
	1	Lincoln Vantage Welding M/C 768-50-4009											8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032											8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8													Hertz Rental, deck
	1	MQ Power Generator 220	8													ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8													ABF deck
	1	MQ Whisper Watt 7000 549-20-4007	8													ABF

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-7044										8		ABF
1	Genie 541-4000N Flood Lights 536-40-4839										8		ABF power
1	Genie 541-4000N Flood Lights 536-40-4843										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Genie 541-4000N Flood										8		ABF power
1	Forklift Hertz Rental 544D-10	8											ABF
1	Pickup	8											ABF
1	Elevator	8											ABF

**Weather:** Cloudy Morning, wind low to high, High 67 F Low 54 F.

**Description of Operation:**

ABF finished working on the falsework and formwork for the next pour. The slope string lines have been installed for the workers to align the deck slope, rebars, duct profile etc

ABF is preparing Bulkheads at ground.

ABF finishing the bulkheads at the flat sides.

ABF continues installing cooling water pipes per the Thermal Control Plan.

ABF's surveyors are checking the as installed deck elevations. The elevations as existing are about 10 mm off. The surveyors are marking the correct elevations.

RSC finished installing the Transverse ducts CBT1, CBT 2, CBT 3 CBT 5, CBT 6 & CBT 7 on the south of jacking saddle in the West Wall and all CBT1 through CBT8 on the north side.

RSC continues installing #25 rebars on top of the VOID areas and #29 in the Jacking Saddle wall. ABF has installed all layers of #29 except the top two tiers.


RSC started installing transverse #43 rebars at the very top.

RSC stopped working at noon time as they were informed by Pam that their RFI is not approved. This will affect the already installed #43 rebars at the bottom. RSC has installed these rebars not in conformance with the Plans.

**Additional Work on/off site:**

- (a) The Temporary Tower Foundation work is finished for Towers A and B. The contractor is moving equipment out of the site to the lower area for Temporary Tower C foundation awaiting approval.
- (b) There is no work at W3.
- (c) ABF has finished erecting Temporary Towers A-west & B-west column bents and it is working on Temporary Towers C.

**Inspector:**

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep