

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 607
Project Work Day No. 817
Date 08/11/2008
Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel									IDLE OR DOWN	Name	Contractor
1	1	Gen. Foreman											8	Terry Cronk	ABF to E2
2	1	Pile Driver	8											Tony Crieghton	ABF
3	1	Pile Driver	8											George Mcneil	ABF
4	1	Laborer	8											Jose Molina	ABF
5	1	Laborer	8											Rickie Campos	ABF
6	1	Pile Driver J/M	8											Audre Hudson	ABF
7	1	Pile Driver/Welder	8											Henry Wheat	ABF
8	1	Elevator Operator	8											Howard Schroyer	ABF
9	1	Pile Driver	8											Nigel Lohse	ABF Foreman
10	1	Pile Driver	8											Paul Mason	ABF
11	1	Pile Driver	8											Andy Adam	ABF
12	1	Pile Driver											8	Kurt Chaffion	ABF off
13	1	Pile Driver	8											Jesse Johnasen	ABF
14	1	Crane Operator	8											Jeff Scott	ABF
15	1	Operator Apprentice/oiler	8											Scott Ross	ABF
16	1	Pile Driver	8											Albansi Dell	ABF
17	1	Pile Driver	8											Keny Reynolds	ABF
17	1	Labor	8											Doug Evans	ABF new hire
		Iron workers												Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W	8											New crane	ABF
	1	1" Man Lift S-125													Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005											8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009											8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032											8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8												Hertz Rental, deck
	1	MQ Power Generator 220	8												ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8												ABF deck
	1	MQ Whisper Watt 7000 549-20-4007	8												ABF

1	MQ Whisper Watt 7000 549-20-4044									8		ABF
1	Ingersoll Rand Air compressor 20-2183									8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293									8		ABF
1	Ingersoll Rand Air Compressor 185R									8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297									8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831									8		ABF power
1	Genie 541-4000N Flood Lights 536-40-7044									8		ABF
1	Genie 541-4000N Flood Lights 536-40-4839									8		ABF power
1	Genie 541-4000N Flood Lights 536-40-4843									8		ABF power
1	Genie 541-4000N Flood									8		ABF power
1	Genie 541-4000N Flood									8		ABF power
1	Forklift Hertz Rental 544D-10	8										ABF
1	Pickup	8										ABF
1	Elevator	8										ABF

Weather: Sunny Morning, wind low to high, High 67 F Low 54 F.

Description of Operation:

ABF finished working on the falsework and formwork for the next pour. The slope string lines have been installed for the workers to align the deck slope, rebars, duct profile etc

ABF is preparing Bulkheads at ground.

ABF continues working on installing the bulkheads.

ABF continues installing cooling water pipes per the Thermal Control Plan.

ABF's surveyors are checking the as installed deck elevations. The elevations as existing are about 10 mm off. The surveyors are marking the correct elevations.

RSC is not working today pending resolution of wrong #43 rebars already installed.

ABF provided flagging for 3-4 hours for the Temporary Tower A and B parts.

Additional Work on/off site:

(a) The Temporary Tower Foundation work is finished for Towers A and B. The contractor is moving equipment out of the site to the lower area for Temporary Tower C foundation awaiting approval.

(b) There is no work at W3.

(c) ABF has finished erecting Temporary Towers A-west & B-west column bents and it is working on Temporary Towers C.

(d) Attended Gil's Staff Meeting at 8 AM

Inspector:

Lalit Mathur

Trans Engineer (D)/Asst. Struct. Rep