

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 618
Project Work Day No. 828
Date **08/22/2008**
Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.												REMARKS		
EQUIPMENT AND/OR LABOR:		DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel										IDLE OR DOWN
Equip. #	NO. MEN													
1	1	Gen. Foreman	8										Terry Cronk	ABF
2	1	Pile Driver	8										Tony Crieghton	ABF
3	1	Pile Driver	12										George Mcneil	ABF
4	1	Laborer	8										Jose Molina	ABF
5	1	Laborer											Rickie Campos	ABF
6	1	Pile Driver J/M	8										Audre Hudson	ABF
7	1	Pile Driver/Welder									8		Henry Wheat	ABF Pier 7
8	1	Elevator Operator	12										Howard Schroyer	ABF
9	1	Pile Driver	12										Nigel Lohse	ABF Foreman
10	1	Pile Driver									8		Paul Mason	ABF vacation
11	1	Pile Driver	8										Andy Adam	ABF
12	1	Pile Driver	12										Kurt Chassion	ABF
13	1	Pile Driver	8										Jesse Johnasen	ABF
14	1	Crane Operator	8										Jeff Scott	ABF
15	1	Operator Apprentice/oiler	8										Scott Ross	ABF
16	1	Pile Driver	8										Abasi Delley	ABF
17	1	Pile Driver	8										Keny Reynolds	ABF
17	1	Labor	12										Doug Evans	ABF
		Iron workers	0										Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W											New crane	ABF
	1	1 st Man Lift S-125												Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005									8			ABF
	1	Lincoln Vantage Welding M/C 768-50-4009									8			ABF
	1	Lincoln Vantage Welding M/C 768-30-4032									8			Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014												Hertz Rental, deck
	1	MQ Power Generator 220	24											ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006												ABF deck
	1	MQ Whisper Watt 7000 549-20-4007												ABF

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831	12											ABF power
1	Genie 541-4000N Flood Lights 536-40-7044	12											ABF
1	Genie 541-4000N Flood Lights 536-40-4839	12											ABF power
1	Genie 541-4000N Flood Lights 536-40-4843	12											ABF power
1	Genie 541-4000N Flood	12											ABF power
1	Genie 541-4000N Flood	12											ABF power
1	Forklift Hertz Rental 544D-10										8		ABF
1	Pickup	8											ABF
1	Elevator	12											ABF.

Weather: Sunny Morning, wind low to high, High 67 F Low 54 F.

Description of Operation:

Concrete Pour 3

The day after the 3rd pour, the contractor is watching the thermal control system round the clock. A group of 3 people stays from 6:30 AM to 6:30 PM and a group of 2 people stay from 6:30 PM to 6:30 AM.

The concrete temperature has gone beyond the Thermal Control Plan and is now being watched carefully.

ABF had chiller running continuously.

ABF had water running through the thermal control pipes at 540 gpm because of high temperature. This gives 20 gpm per cooling loop, for a total of 27 loops.

The chilled water was at 47 degrees F at inlet and 49 degrees at exit.

The Thermal Cooling system was discussed with Jim Davidson and Gil. We placed conference calls to John G of the Thermal Control Plan. He did not seem to worry too much for the high temperatures.


David Chung transported cylinders to Sacramento Lab.

It was decided by Gil that nobody needs to stay late.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work is finished for Towers A and B. ABF is working on Temporary Tower A-west and B-west. The foundation work is progressing for Temporary Tower C.
- (b) There is no work at W3.

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep