

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 622
Project Work Day No. 832
Date 08/26/2008
Shift Hours Start 0:00 Stop 24:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

		HOURS - ITEM NO.										
		DESCRIPTION (Of Equipment or Labor)	#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel						IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN										Name	Contractor
e												
EQUIPMENT AND/OR LABOR:												
1	1	Gen. Foreman								8	Terry Cronk	ABF to Pier E2
2	1	Pile Driver	8								Tony Crieghton	ABF
3	1	Pile Driver	12								George Mcneil	ABF
4	1	Laborer	8								Jose Molina	ABF
5	1	Laborer	8								Rickie Campos	ABF
6	1	Pile Driver J/M	8								Audre Hudson	ABF
7	1	Pile Driver/Welder	8								Henry Wheat	ABF
8	1	Elevator Operator	12								Howard Schroyer	ABF
9	1	Pile Driver	12								Nigel Lohse	ABF Foreman
10	1	Pile Driver	8								Paul Mason	ABF vacation
11	1	Pile Driver	8								Andy Adam	ABF
12	1	Pile Driver	12								Kurt Chaisson	ABF
13	1	Pile Driver	8								Jesse Johnasen	ABF
14	1	Crane Operator	8								Jeff Scott	ABF
15	1	Operator Apprentice/oiler	8								Scott Ross	ABF
16	1	Pile Driver	8								Abasi Delley	ABF
17	1	Pile Driver	8								Keny Reynolds	ABF
17	1	Labor	12								Doug Evans	ABF
		Iron workers	0								Tim Greenlee etc	ABF/RSC
	1	Manitower 4100 W									New crane	ABF
	1	1 st Man Lift S-125										Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005								8		ABF
	1	Lincoln Vantage Welding M/C 768-50-4009								8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032								8		Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8									Hertz Rental, deck
	1	MQ Power Generator 220	24									ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006										ABF deck
	1	MQ Whisper Watt 7000 549-20-4007										ABF

1	MQ Whisper Watt 7000 549-20-4044										8		ABF
1	Ingersoll Rand Air compressor 20-2183										8		ABF central
1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
1	Ingersoll Rand Flood Lights 536-40-6831	12											ABF power
1	Genie 541-4000N Flood Lights 536-40-7044	12											ABF
1	Genie 541-4000N Flood Lights 536-40-4839	12											ABF power
1	Genie 541-4000N Flood Lights 536-40-4843	12											ABF power
1	Genie 541-4000N Flood	12											ABF power
1	Genie 541-4000N Flood	12											ABF power
1	Forklift Hertz Rental 544D-10										8		ABF
1	Pickup	8											ABF
1	Elevator	12											ABF

Weather: Sunny Morning, wind low to high, High 67 F Low 54 F.

Description of Operation:

Concrete Pour 3 followup

The contractor is watching the thermal control system round the clock. A group of 3 people stays from 6:30 AM to 6:30 PM and a group of 2 people stay from 6:30 PM to 6:30 AM.

The concrete temperature is coming down now at a rate of 1 degree per 4 hours.

The concrete temperature was 55 degrees C at 7 AM this morning compared to 61 degrees C yesterday and is reducing.

ABF had chiller running continuously.

ABF had water running through the thermal control pipes at 530-540 gpm because of high temperature. This gives 20 gpm per cooling loop, for a total of 27 loops.

The chilled water was at 43 degrees F at inlet and 45 degrees at exit.


ABF continues installing vertical double channels at North Hinge K location. A total of 8 pairs were installed. Additionally 1 W14 vertical was installed in the center of these channels making it a total of 9 vertical members.

ABF has started installing vertical channels for the south Hinge K in the afternoon.

Additional Work on/off site:

- (a) The Temporary Tower Foundation work is finished for Towers A and B. ABF is working on Temporary Tower A-west and B-west. The foundation work is progressing for Temporary Tower C.
- (b) There is no work at W3.
- (c) ABF is assembling the truss for west side for the Temporary Towers A and B and is working for foundations for Temporary Tower C

Inspector:

Lalit Mathur  Trans Engineer (D)/Asst. Struct. Rep