

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location of Operation	SAS - TEMPORARY TOWERS - # 8
Description of Operation	Review Plans for TT "C" Foundations and T Tower & Truss "A and B" erection
WEATHER	Fog - Clear / 55 - 65+/1 *F

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's.

Glel asked me if Song had requested the contractor for inspection while work was in progress. The contractor engineer had called CT management about the interference being created by CT personnel during work in progress.

Called Song and asked him what had transpired in the field, Song informed me that he had observed that (Turn-of-the-Nut) some of the bolts were turning with the 1/3 turn. Song wanted to watch the contractor operation closely during erection and he had asked the fore-man for access. Advise, Song to wait till contractor completes his work for each erection cycle and then inspect the bolts.

Also informed Song that per contract, contractor should provide safe access to CT personnel for timely inspection.

Update Gilel on todays events in the field.

REC'D *08 SEP-06 #006457


Signature

TE - Civil
Title
Arashdeep Pannu