

Report No.	596/806
Page	1
Date	7/31/2008
Cont. Hrs	0600-1600
Insp. Hrs	0600-1700

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location of Operation	SAS - TEMPORARY TOWERS - # 8
Description of Operation	Review Plans for TT "C" Foundations and T Tower & Truss "A and B" erection
WEATHER	Fog - Clear / 55 - 65+/1 *F

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's. Received Sub # 726 R1.

Continue assembling lift # 3 of TT B1 - B2. 4" bolts being installed in the EBF splice, have pitched area of bolt being in the shear plane.

Contractor installs the bolts with nut towards the inside to keep thread out of the shear plane, was not able to torque the bolts. Remove all bolts and install them with nut on the outside. All bolts installed in the Lift #3 of EBF had thread included in the shear plane.

Continue to place filter fabric and BAB's at "C" foundation location. Almost done with the coffer cell around C-3 and C-4.

Injured Western Gull landed in the construction site. Informed Courtney C. Response was if bird did not get injured due to construction activities we should let it be and let nature takes its course.

Met with Bryan O'S and Courtney C to discuss placement of turbidity curtains and filter fabric around C-1 and C-2. We requested TD if they could install curtain 1 and 2 first. Drop 3/4 of the curtain. Place filter fabric. Bundle up curtain 3 on the inside. Unravel the curtain and drag it out to its final placement location. This would help environmental remove all sea life from the vicinity of construction area. TD will see if they can accomodate the proposal.

2.5 hrs OT.

REC'D *08 SEP-06 #006466


Signature

TE - Civil
Ara Teep Pannu