

Job Stamp
04-0120F4
SFOBB SAS

Report No. 562
Project Work Day No. 772
Date 27-JUNE-2008

Shift Hours Start 07:00 Stop 15:30
CONTRACTOR'S HOURS START 0:30 STOP 16:00

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

Weather: Clear, 63°-72°

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item #8 - TOTAL HOURS											
		DB-5 Crane	10											
		Delmag D100-13 Diesel Hammer	IDLE											
		Mench MHU500T Hydraulic Hammer	IDLE											
P242		Genie Boom	IDLE											
L480		Multiquip Air Compressor	10											
P44		Catepillar Forklift	IDLE											
Traylor Dutra	1	Richard Hiebert (FOR)	10											
Traylor Dutra	1	Terry Murray (FOR)	10											
Traylor Dutra	1	Devin Chatham (PLDR)	10											
Traylor Dutra	1	Daxz Sweeny (PLDR)	10											
Traylor Dutra	1	Doug Brewer (PLDR)	10											
Traylor Dutra	1	Manuel Rubianes (PLDR)	10											
Traylor Dutra	1	Bud Germany (OPER)	10											
Traylor Dutra	1	Kurt Dillard (PLDR)	10											

Description of Operation:

- Field Visit, Arrived at DB-5 Barge at 7:30am
 - Traylor Dutra picked and placed the North 200A Truss and Cross Brace BR204A on the west side. Bolts were snug tightened using the hand wrench.
 - Traylor Dutra finished the bolt testing on the south frame. Dutra's Ryan Barreitt performed the QC.
 - The last hour was used for cleaned up and SWPPP checks

Inspector:

Gina Rizzardo *Gina Rizzardo* Transportation Engineer/Assistant Structure Rep.

RECT*08 SEP-06 #005484