

Job Stamp
04-0120F4
SFOBB SAS

Report No. 576
Project Work Day No. 786
Date 11-JULY-2008

Shift Hours Start 7:00 Stop 16:00

CONTRACTOR'S HOURS START 6:30 STOP 15:00

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

Weather: Clear, 64°-77°

HOURS - ITEM NO.												REMARKS	
Equip. #	N O. M E N	DESCRIPTION (Of Equipment or Labor)	#8 FURNISH TEMPORARY TOWERS								IDLE OR DOWN		
		DB-5 Crane	8										
		APE600 Vibratory Hammer	IDLE										
		Delmag D100-13 Diesel Hammer	IDLE										
		Mench MHU500T Hydraulic Hammer	IDLE										
P242		Genie Boom	8										
L480		Multiquip Air Compressor	IDLE										
P44		Catepillar Forklift	8										
Traylor Dutra	1	Richard Hiebert (FOR)	8										
Traylor Dutra	1	Todd Labar (PLDR)	8										
Traylor Dutra	1	Rich Hiebert Jr. (PLDR)	8										
Traylor Dutra	1	Joe Boracci (PLDR)	8										
Traylor Dutra	1	Robert Utley (PLDR)	8										

Description of Operation:

- Field Visit, Arrived at DB-5 Barge at 8:30
 - Traylor Dutra performed operational check on the Mench Hammer, moved manlift from South Driving Frame to DB-5 barge, and completed miscellaneous housekeeping on site. Plan to return DB-5 to Pier 7 for maintenance and mobilize the Big Digger to T1 on Monday.
 - Drafted and sent out Sub 225R14 and 691R4
 - Reviewed AWS D1.1 for fillet welding

Inspector: Gina Rizzardo *Gina Rizzardo* Transportation Engineer/Assistant Structure Rep.

REC'D 08 SEP 06 #006490