

Job Stamp
04-0120F4
SFOBB SAS

Report No. 580
Project Work Day No. 790
Date 15-JULY-2008
Shift Hours Start 7:00 Stop 15:30
CONTRACTOR'S HOURS START 6:30 STOP 15:00

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV**

Weather: Windy, 61°-67°

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS			
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	#8 FURNISH TEMPORARY TOWERS											Name	Contractor
		Big Digger Crane	8												
		DB-5 Crane	8 (Pier 7)												
		APE600 Vibratory Hammer	IDLE												
		Delmag D100-13 Diesel Hammer	IDLE												
		Mench MHU500T Hydraulic Hammer	IDLE												
P242		Genie Boom	IDLE												
L480		Multiquip Air Compressor	8												
P44		Catepillar Forklift	IDLE												
Traylor Dutra	1	Richard Hiebert (FOR)	8												
Traylor Dutra	1	Terry Murray (FOR)	8												
Traylor Dutra	1	Adam Price (PLDR)	8												
Traylor Dutra	1	Rich Hiebert Jr. (PLDR)	8												
Traylor Dutra	1	Joe Boracci (PLDR)	8												
Traylor Dutra	1	Norman Hadley (OPER)	8												
Traylor Dutra	1	Robert Utley (PLDR)	8												
Traylor Dutra	1	Kurt Dillard (PLDR)	8												
Traylor Dutra	1	Travis Logsdon (PLDR)	8												

Description of Operation:

- Field Visit, Arrived at DB-5 Barge at 8:30
 - Traylor Dutra worked on the bolting for the top connections at the North Driving Frame. Workers achieved the snug tight condition by using the impact wrench then bring up to the required torque using the calibrated snap-on torque wrench. The calibration date is 07-July-2008, expiration is 07-July-2008, and Serial No. is 0508501247
 - Traylor Dutra had SWPPP checks and performed general cleanup around the Big Digger barge.

Inspector: *Gina Rizzardo* Transportation Engineer/Assistant Structure Rep.

REC'D 08 SEP 06 #006492