

Job Stamp
04-0120F4
SFOBB SAS

Report No. 582
Project Work Day No. 792
Date 17-JULY-2008
Shift Hours Start 7:00 Stop 16:00

CONTRACTOR HOURS

START: 6:30 STOP 15:00

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR - ABFJV**

Weather: Fog, 61°-71°

HOURS - ITEM NO.											
EQUIPMENT AND/OR LABOR:			#8 FURNISH TEMPORARY TOWERS							IDLE OR DOWN	REMARKS
Equip. #	N O. M E N	DESCRIPTION (Of Equipment or Labor)									
		Big Digger Crane	8								
		DB-5 Crane	8 (Pier 7)								
		APE600 Vibratory Hammer	IDLE (Pier 7)								
		Delmag D100-13 Diesel Hammer	IDLE (Pier 7)								
		Mench MHU500T Hydraulic Hammer	IDLE (Pier 7)								
P242		Genie Boom	8 (Pier 7)								
L269		D185Q Sullivan Air Compressor	8								
L479		Multiquip Generator	8								
L480		Multiquip Air Compressor	8								
P44		Caterpillar Forklift	IDLE								
Traylor Dutra	1	Richard Hiebert (FOR)	8								
Traylor Dutra	1	Doug Brewer (PLDR)	8								
Traylor Dutra	1	Kurt Dillard (PLDR)	8								
Traylor Dutra	1	Norman Hadley (PLDR)	8								
Traylor Dutra	1	Richard Hiebert Jr. (PLDR)	8								
Traylor Dutra	1	Travis Logsdon (OPER)	8								
Traylor Dutra	1	Robert Utley (PLDR)	8								
Traylor Dutra	1	Theo Rohr (PLDR)	8								

Description of Operation:

- Field Visit, Arrived at DB-5 Barge at 8:30
 - Traylor Dutra continued drilling and installing four (4) custom plates for the northwest and northeast diagonal connections on the South Driving Frame. Drilling for each hole took about 3 minutes. Yesterday workers finished drilling one full plate for the northwest connection and 1½ plate for the northeast connection. Today workers completed all drilling for the 2 connections then installed and tightened the A490 bolts.

REC'D *08 SEP-06 #006493

- The B6 fender beams arrive on a material barge. Workers marked them up and prepared for tomorrow's installation. Traylor Dutra plans to install all those that do not interfere with the temporary temporary pile removal.
- 3:00pm: Temporary Towers Meeting

Inspector:
Gina Rizzardo *Gina Rizzardo* Transportation Engineer/Assistant Structure Rep.