

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

7-day Const. Cal.: 590
Project Work Day: 800
Date the Shift Began: 7/25/08
 NIGHTWORK FRIDAY
Shift Hrs Start N/A Stop N/A
Engineer's Hrs Start 7:30 Stop 16:00

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT
BRIDGE

Location: Tower D Driving Frame - Big Digger
Remark:
Report No. 46.B
Weather: Clear, 68°-74°

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							Furnish Temporary Towers	IDLE OR DOWN/ ELSEWHERE	REMARKS		Prime / Sub	
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	ITEM NO. >>									Name	Classification		
		Big Digger Manitowoc 2250 Crane	8												
		CB-11 Manitowoc 4000													
		DB-5 Crane													
		APE600 Vibratory Hammer													
		Delmag D100-13 Diesal Hammer													
		Mench MHU500T Hydraulic Hammer													
P242		Genie Boom													
L479		Multiquip Generator													
L480		Multiquip Air Compressor													
L269		D185Q Sullivan Air Compressor													
L291		D185Q Sullivan Air Compressor													
L660		Diesal Generator													
P44		Catepillar Forklift													

Description of Operation:
-No work was performed. Big Digger remained idle at T1 for the day. Mechanics were on site repairing the DB-5 crane at Pier 7. They plan to work on it Saturday and possibly Sunday to be ready to mobilize to T1 on Monday.

- Sent out SUB740R00
- Drafted letter for SUB757R00

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT: 0.0	INSPECTION

Gina Rizzardo
GINA RIZZARDO
TE/CT
Title