

Job Stamp 04-0120F4 SFOBB SAS

Const. Calendar:	590			
Project Work Day No.:	800			
Date	07/25/2008			
Inspectors	Start	N/A	Stop	N/A
Hours				
Shift Hours		07:00		15:30

ASSISTANT RESIDENT ENGINEER'S **CONTRACTOR – ABFJV, Sub RPS**

Weather: N/A

Description of Operations @ W2 Cap Beam:

ABF

- See Lalit Mathur's diary for field operations today as formwork and watercooling system installation continues in preparation for pour 3.
Notes: 1.) ABF is continuing 10hr shifts and today Ron Matin and Lalit Mathur are working overtime to observe operations. Today is the last day in which ABF is scheduled to work overtime since the majority of the formwork is done in the void area.

RPS

- Were not on the jobsite today and are scheduled to be back onsite Monday July 28th.

Office and Misc. Work:

- Brought truck into SFOBB Toll Bridge maintenance station for PM work.
- Reviewed Thermal Control Plan (Submittal 106) for pour 3.
- Reviewed bolting procedures and specifications per RCSC and AISC.
- Wrote today's diary.

Inspector:

Matt Bruce *Matt Bruce* Transportation Engineer (D)

REC'D *08 SEP-06 #006505