

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 8/24/08 through 8/30/08

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 33%
Completed – 32%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

Days up to August 20, 2008: 826
Original Contract Days: 2,490
CCO days up to August 20, 2008: 30
Total Amount paid to contractor (up to August 20, 2008):
Bid Items: \$233,008,822.45
CCO's: \$14,331,120.43
MOH: \$47,342,211.08
Total Mobilization: \$215,000,000.00 (paid under CCO 20)

STATUS OF WORK:

Office work

- The Department continues reviewing shop drawings and fabrication procedures for Bridge Deck, T1 Tower, Temporary Tower "A" to "D", W2 Cap Beam, E2 Crossbeam, Cable System, MEP Penetrations and Contract Change Orders.
- Application for Dredging and Disposal permit submitted by the Contractor and is currently under review by various agencies.
- Requests for Information (RFI): 1915 received - 1897 (99%) responded.
- Working Drawing Submittals: 2175 received - 2100 (97%) responded.

Field/Marine work

- Pier W2 – Continue installation of rebars and embeds for the next concrete pour.
- Pier E2 – Continue installation of cross beam forms and rebars.
- Temp Towers – Continue installation of temporary trusses for TT "A"; Continue foundation work for TT "C"; Continue grouting between piles and pile sleeves on TT "D"; Continue installation of fender panels around TT "D" driving frames on both north side and south side.

Steel Fabrication (ZPMC Facilities)

- OBG – Fabrication continues on Lift 1 thru Lift 8 for plates and segment assemblies.
- Tower – Fabrication for Lift 1 diaphragm and skin plates continues.
- Shearleg Boom Crane – Fabrication is ongoing. Parts assembly and installation continues on the Barge.

Steel Fabrication (Other Facilities)

- E2 pre-stressing steel system fabrication continues.
- Saddle fabrication for Pier W2 and Tower Saddle continues.
- Fabrication of Temporary Towers and truss members continues.

ASSISTANT RE'S DAILY REPORTS:

Monday, August 25, 2008

- Mostly clear and warm.
- I cleaned up emails and my desk for most of the day. There was much to do with the ~250 emails and other stuff that piled up while I was on vacation for the last week.
- I discussed a tower RFI with Martin, Rachel, and Woods. There is interference with the tank and a hatch lid. Rachel will ask TYL to hinge the lid on the other side.

REC'D 08 SEP 09 #006552

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 08-30-08

Tuesday, August 26, 2008

- Mostly clear and warm.
- I reviewed RFI's and prepared for the RFI meetings.
- I chaired the owner / designer MEP meeting to review and status all of the open issues. Notes are in my file.
- Chris canceled the regular RFI meeting with the Contractor.

Wednesday, August 27, 2008

- Clear and warm.
- I researched and set up meetings for the Elevator and the bikepath light feed. I sent out invitations.
- I inventoried the NavisWorks software.
- I attended the China call meeting. Notes are in my binder and on the agenda.
- I lined out Sam and Sandy for their fieldwork tomorrow at the skyway to improve the bikepath light feed mock-up. We will bring our own tools and materials from home for this task

Thursday, August 28, 2008


- Clear and hot.
- I attended the Senior staff meeting. See notes in my file.
- I researched and had various discussions regarding RFI 1404 R3 and its history.
- I had various discussions regarding the elevator.
- Sandy and Sam worked on the improvement of the light feeds mock-up at the skyway bikepath.
- I reviewed the ABF letter regarding the CCO 59 OBG penetrations.

Friday, August 29, 2008

- Clear and hot.
- I attended the MEP CCO meeting. Notes are on the agenda.
- I discussed the bikepath light feed meeting and its need, with Gary.
- I edited the bikepath light feed meeting agenda and discussed it with Rob.
- I worked on diaries, timesheets and carlogs.
- I went to Peter VanDerwart's office and reviewed and re-sealed 11 Escrow Bid Documents.
- I discussed the response to RFI 1404 R3 with Nick and Rachel. It was sent out.

Saturday and Sunday, August 30 and 31, 2008

- No MEP work planned



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER