

STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 589
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 789
Form HC-10A (Rev. 6/80)	04-0120F4	Date	07/24/2008

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1700

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:												REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	Item 48 – Bar Reinforcing Steel (Bridge)	CCO 34\$1 – Cutting Vertical Bar	CCO 34\$1 – Survey PT Ducts						IDLE OR DOWN	Name Contractor	
1	1	General Foreman	0									Bognaes, Bob	RSC
2	1	Assistant General Foreman	0									Bell, Joe	RSC
3	1	Foreman	0									Greenlee, Tim	RSC
4	1	Ironworker	0									Ortiz, Lucino	RSC
5	1	Ironworker	0									Arroyo, Fidel	RSC
6	1	Ironworker	0									Quiroz, Victor	RSC

Weather: Sunny, hazy, mild, breezy, dry soil, Hi 66 F Lo 52 F.

Description of Operation:

ABF

- See L. Mathur's diary for labor, equipment and daily activities.

Daily for Regional Steel

- Regional Steel not on site today. ABF is working on pour 3 formwork on northwest quadrant.

NOTES:

- James Duxbury has not provided the information regarding the required development length for #25L5L0x bars, sheet 478R1 and where information is located. James believes the development length is 400mm (not 800mm as before). RSC will have the bars fabricated at 400mm and delivered by next week.

Office

- Wrote diaries.
- Reviewed W2 RFI's and Submittals.
- Attended Confined Space Training (4 hours).
- Reviewed pour 3 rebar and thermal control plan.

REC'D \*08 SEP-09 #006570

- Check email.

**Inspector:**

Pamela Gagnier

A handwritten signature in blue ink, appearing to be 'P. Gagnier', written over a horizontal line.

Trans Engineer (C)/Asst. Struct. Rep