

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 576
Project Work Day No. 786
Date 07/11/2008
Shift Hours Start 6:00 Stop 5:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time								IDLE OR DOWN	Name	Contractor
		1 BERTH - 7												
		Foreman	8										Karl Nisley	ABF
1		Pile Driver	8										Harry Wheat	ABF
1		Pile Driver	8										Richard Yambao	ABF
1		Generator											25 KW	ABF
3		Welding Machine									1 Idle		lincoln	ABF
1		Air compressor											Ingersol Rand	ABF
		E2 - FOOTING												ABF
1		Foreman	8	2									Brian Neal	ABF
1		Pile Driver	8	2									Paul Paulk	ABF
1		Pile Driver	8	2									Ed Mendoza	ABF
1		Pile Driver	8	2									Alen Briney	ABF
1		Pile Driver	8	2									Jason Matlock	ABF
1		apprentice	8	2									Garrieth Nelson	
1		Crane Operator	8	2									Kevin Fitzgerald	ABF
1		Oiler	8	2									Kevin Alger	ABF
1		Deck Engineer	8	2									Ryan Oku	ABF
1		D.B. Crane											Manitowoc	ABF
1		Skiff											Lobell	ABF
1		Manlift											Ginie	ABF
1		Flexy float												ABF
1		Barge												ABF
2		Welding Machine											Lincoln	ABF
2		Generator									1 idle		25 KW	ABF

REC'D 08 SEP-09 #006580

Weather: Clear 84 F

Description of Operation:

Berth – 7

1. Cutting, fabrication and welding form supports for E2 cross beam.
2. Assembling of support frames with wooden side form panels for E2 cross beam.
3. I attended safety meeting at 8.00 am.

E2 Footing

1. Welding stringers to cap beams at mid section of falsework.
2. Welding HSS 6"x 4" x 1/4" to stringers according to detail 3/mp falsework drawings.
3. Setting guard rails at West side of soffit deck.
4. Setting soffit deck (timbers and ply woods) around the pier column at E2 West.
5. I worked 2 hours overtime.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep