

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 593
Project Work Day No. 803
Date 07/28/2008
Shift Hours Start 6:00 Stop 5:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time								IDLE OR DOWN	Name	Contractor
	1	BERTH - 7												
		Foreman	8										Karl Nisley	ABF
1		Pile Driver	8										Harry Wheat	ABF
1		Generator											25 KW	ABF
1		Welding Machine									Idle		lincoln	ABF
1		Air compressor											Ingersol Rand	ABF
		E2 - FOOTING												ABF
1		Foreman	8	2									Bert Neal	ABF
1		Pile Driver	8	2									Paul Paulk	ABF
1		Pile Driver	8	2									Ed Mendoza	ABF
1		Pile Driver	8	2									Alen Briney	ABF
1		Pile Driver	8	2									Jason Matlock	ABF
1		Crane Operator	8	2									Kevin Fitzgerald	ABF
1		Oiler	8	2									Kevin Alger	ABF
1		Deck Engineer	8	2									Ryan Oku	ABF
1		Laborer	8	2									Rigoberto Caroen	ABF
1		Laborer	8	2									Byron Contreras	ABF
1		Laborer	8	2									Ignacio Gil	ABF
1		Vacuum engine											Ditch witch	
1		Air Compressor											Sullair	
1		Sand blasting equipment												ABF
1		D.B. Crane											Manitowoc	ABF
1		Skiff											Lobell	ABF
1		Manlift											Ginie	ABF
1		Flexy float												ABF
1		Barge												ABF
2		Welding Machine									1 idle		Lincoln	ABF
2		Generator											25 KW	ABF

REC'D '08 SEP-09 #006581

Weather: Overcast 60 F

Description of Operation:

Berth – 7

1. Assembling of support frams with wooden side form panels for E2 cross beam.
2. I attended staff meeting at 8.00 am.


E2 Footing

1. Welding stringers to cap beams at the South of falsework.
2. Welding HSS 6"x 4" x 1/4" to stringers according to detail 3/mp falsework drawings.
3. Setting soffit deck (timbers and ply woods) around the pier column at E2 East.
4. Sand blasting vertical bars (column cages) at West pier column.
5. I worked 2 hours overtime.

Additional Work on/off site:

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep