

Job Stamp  
**04-0120F4**  
**SFOBB SAS**

Const. Calendar Day No **594**  
Project Work Day No. **804**  
Date **07/29/2008**  
Shift Hours Start **6:00** Stop **5:00**  
Inspector Shift **6:30 AM to 5:00 PM**

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

**CONTRACTOR - ABFJV**

| EQUIPMENT AND/OR LABOR: |                       |  | HOURS - ITEM NO. |           |  |  |  |  |  |        | IDLE OR DOWN     | REMARKS |            |
|-------------------------|-----------------------|--|------------------|-----------|--|--|--|--|--|--------|------------------|---------|------------|
| Equip. #                | N<br>O<br>M<br>E<br>N | DESCRIPTION<br>(Of Equipment or Labor) | REG Time         | Over Time |  |  |  |  |  |        |                  | Name    | Contractor |
|                         |                       | <b>1</b><br><b>BERTH - 7</b>           |                  |           |  |  |  |  |  |        |                  |         |            |
|                         |                       | Foreman                                | 8                |           |  |  |  |  |  |        | Karl Nisley      | ABF     |            |
| 1                       |                       | Pile Driver                            | 8                |           |  |  |  |  |  |        | Harry Wheat      | ABF     |            |
| 1                       |                       | Generator                              |                  |           |  |  |  |  |  |        | 25 KW            | ABF     |            |
| 3                       |                       | Welding Machine                        |                  |           |  |  |  |  |  | 1 Idle | lincoln          | ABF     |            |
| 1                       |                       | Air compressor                         |                  |           |  |  |  |  |  |        | Ingersol Rand    | ABF     |            |
|                         |                       | <b>E2 - FOOTING</b>                    |                  |           |  |  |  |  |  |        |                  | ABF     |            |
| 1                       |                       | Foreman                                | 8                | 2         |  |  |  |  |  |        | <i>Ben Neal</i>  | ABF     |            |
| 1                       |                       | Pile Driver                            | 8                | 2         |  |  |  |  |  |        | Paul Paulk       | ABF     |            |
| 1                       |                       | Pile Driver                            | 8                | 2         |  |  |  |  |  |        | Ed Mendoza       | ABF     |            |
| 1                       |                       | Pile Driver                            | 8                | 2         |  |  |  |  |  |        | Alen Briney      | ABF     |            |
| 1                       |                       | Pile Driver                            | 8                | 2         |  |  |  |  |  |        | Jason Matlock    | ABF     |            |
| 1                       |                       | Crane Operator                         | 8                | 2         |  |  |  |  |  |        | Kevin Fitzgerald | ABF     |            |
| 1                       |                       | Oiler                                  | 8                | 2         |  |  |  |  |  |        | Kevin Alger      | ABF     |            |
| 1                       |                       | Deck Engineer                          | 8                | 2         |  |  |  |  |  |        | Ryan Oku         | ABF     |            |
| 1                       |                       | Laborer                                | 8                | 2         |  |  |  |  |  |        | Rigoberto Caroen | ABF     |            |
| 1                       |                       | Laborer                                | 8                | 2         |  |  |  |  |  |        | Byron Contreras  | ABF     |            |
| 1                       |                       | Laborer                                | 8                | 2         |  |  |  |  |  |        | Ignacio Gil      | ABF     |            |
| 1                       |                       | Vacuum engine                          |                  |           |  |  |  |  |  |        | Ditch witch      |         |            |
| 1                       |                       | Sand blasting equipment                |                  |           |  |  |  |  |  |        |                  | ABF     |            |
| 1                       |                       | Air Compressor                         |                  |           |  |  |  |  |  |        | Sullair          |         |            |
| 1                       |                       | D.B. Crane                             |                  |           |  |  |  |  |  |        | Manitowoc        | ABF     |            |
| 1                       |                       | Skiff                                  |                  |           |  |  |  |  |  |        | Lobell           | ABF     |            |
| 1                       |                       | Manlift                                |                  |           |  |  |  |  |  |        | Ginie            | ABF     |            |
| 1                       |                       | Flexy float                            |                  |           |  |  |  |  |  |        |                  | ABF     |            |
| 1                       |                       | Barge                                  |                  |           |  |  |  |  |  |        | Westar 1         | ABF     |            |
| 2                       |                       | Welding Machine                        |                  |           |  |  |  |  |  | 1 idle | Lincoln          | ABF     |            |
| 2                       |                       | Generator                              |                  |           |  |  |  |  |  |        | 25 KW            | ABF     |            |

REC'D \*08 SEP-09 #006582

**Weather:** Cloudy 65 F

**Description of Operation:**

**Berth – 7**

1. Assembling of support frams with wooden side form panels for E2 cross beam.
2. I attended staff meeting at 8.00 am.

**E2 Footing**

1. Welding stringers to cap beams at around the South column.
2. Checking tie rods under soffit deck and retightening the lose tie rods .
3. Setting soffit deck (timbers and ply woods) around the pier column at E2 East.
4. Sand blasting vertical bars (column cages) at West pier column.
5. I worked 2 hours overtime.

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep