

Job Stamp

04-0120F4  
SFOBB SAS

Const. Calendar Day No 596  
Project Work Day No. 806  
Date 07/31/2008  
Shift Hours Start 6:00 Stop 5:00  
Inspector Shift 6:30 AM to 3:30 PM

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

CONTRACTOR - ABFJV

|                         |           | HOURS - ITEM NO.                    |           |   |  |  |  |  |  |  |  |              |                  |            |
|-------------------------|-----------|-------------------------------------|-----------|---|--|--|--|--|--|--|--|--------------|------------------|------------|
| EQUIPMENT AND/OR LABOR: |           | REG Time                            | Over Time |   |  |  |  |  |  |  |  | IDLE OR DOWN | REMARKS          |            |
| Equip. #                | N O M E N | DESCRIPTION (Of Equipment or Labor) |           |   |  |  |  |  |  |  |  |              | Name             | Contractor |
|                         |           | <b>BERTH - 7</b>                    |           |   |  |  |  |  |  |  |  |              |                  |            |
|                         |           | Foreman                             | 8         |   |  |  |  |  |  |  |  |              | Karl Nisley      | ABF        |
| 1                       |           | Pile Driver                         | 8         |   |  |  |  |  |  |  |  |              | Harry Wheat      | ABF        |
| 1                       |           | Generator                           |           |   |  |  |  |  |  |  |  |              | 25 KW            | ABF        |
| 3                       |           | Welding Machine                     |           |   |  |  |  |  |  |  |  | 1 Idle       | lincoln          | ABF        |
| 1                       |           | Air compressor                      |           |   |  |  |  |  |  |  |  |              | Ingersol Rand    | ABF        |
|                         |           | <b>E2 - FOOTING</b>                 |           |   |  |  |  |  |  |  |  |              |                  | ABF        |
| 1                       |           | Foreman                             | 8         | 2 |  |  |  |  |  |  |  |              | Ben Neal         | ABF        |
| 1                       |           | Pile Driver                         | 8         | 2 |  |  |  |  |  |  |  |              | Paul Paulk       | ABF        |
| 1                       |           | Pile Driver                         | 8         | 2 |  |  |  |  |  |  |  |              | Ed Mendoza       | ABF        |
| 1                       |           | Pile Driver                         | 8         | 2 |  |  |  |  |  |  |  |              | Alen Briney      | ABF        |
| 1                       |           | Pile Driver                         | 8         | 2 |  |  |  |  |  |  |  |              | Jason Matlock    | ABF        |
| 1                       |           | Crane Operator                      | 8         | 2 |  |  |  |  |  |  |  |              | Kevin Fitzgerald | ABF        |
| 1                       |           | Oiler                               | 8         | 2 |  |  |  |  |  |  |  |              | Kevin Alger      | ABF        |
| 1                       |           | Deck Engineer                       | 8         | 2 |  |  |  |  |  |  |  |              | Ryan Oku         | ABF        |
| 1                       |           | Laborer                             | 8         | 2 |  |  |  |  |  |  |  |              | Rigoberto Caroen | ABF        |
| 1                       |           | Laborer                             | 8         | 2 |  |  |  |  |  |  |  |              | Byron Contreras  | ABF        |
| 1                       |           | Laborer                             | 8         | 2 |  |  |  |  |  |  |  |              | Ignacio Gil      | ABF        |
| 1                       |           | Vacuum engine                       |           |   |  |  |  |  |  |  |  |              | Ditch witch      |            |
| 1                       |           | Sand blasting equipment             |           |   |  |  |  |  |  |  |  |              |                  | ABF        |
| 1                       |           | Air Compressor                      |           |   |  |  |  |  |  |  |  |              | Sullair          |            |
| 1                       |           | D.B. Crane                          |           |   |  |  |  |  |  |  |  |              | Manitowoc        | ABF        |
| 1                       |           | Skiff                               |           |   |  |  |  |  |  |  |  |              | Lobell           | ABF        |
| 1                       |           | Manlift                             |           |   |  |  |  |  |  |  |  |              | Ginie            | ABF        |
| 1                       |           | Flexy float                         |           |   |  |  |  |  |  |  |  |              |                  | ABF        |
| 1                       |           | Barge                               |           |   |  |  |  |  |  |  |  |              | Westar 1         | ABF        |
| 2                       |           | Welding Machine                     |           |   |  |  |  |  |  |  |  | 1 idle       | Lincoln          | ABF        |
| 2                       |           | Generator                           |           |   |  |  |  |  |  |  |  |              | 25 KW            | ABF        |

REC'D \*08 SEP-09 #006584

Weather: Clear 75 F

**Description of Operation:**

**Berth – 7**

1. Assembling of support frames with wooden side form panels for E2 cross beam.
2. assembling of prefabricated temporary bridge connecting Skyway deck to E2 soffit deck started today.

**E2 Footing**

1. Welding stringers to cap beams at around the South column.
2. Checking tie rods under soffit deck and retightening the lose tie rods .
3. Setting soffit deck (timbers and ply woods) around the pier column at E2 East.
4. Sand blasting vertical bars (column cages) at West pier column.

\* **Accident** Kavin Alger, crane's deck hand, tripped on bolt mounted on top of Ringer Barge and fell, he hurt his legs, and the foreman, Ben Neal, send him back to berth 7 to ABF safety office for treatment and to be send to hospital, I was not present when the accident happened, but Ben Neal, the foreman, told me it happened at 8:30 in morning while David Bradd and I were busy shotting the E2 - East pier column elevation on top of soffit deck.

**Additional Work on/off site:**

**Inspector:**

Masoud Modanlou \_\_\_\_\_ Trans Engineer (C)/Asst. Struct. Rep \_\_\_\_\_