

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 597
Project Work Day No. 807
Date 08/01/2008
Shift Hours Start 6:00 Stop 3:00
Inspector Shift 6:30 AM to 3:30 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time								IDLE OR DOWN	Name	Contractor
		1 BERTH - 7												
		Foreman	8										Karl Nisley	ABF
1		Pile Driver	8										Harry Wheat	ABF
1		Generator											25 KW	ABF
3		Welding Machine									1 Idle		lincoln	ABF
1		Air compressor											Ingersol Rand	ABF
		E2 - FOOTING												ABF
1		Foreman	8										Terry Cronk	ABF
1		Pile Driver	8										Paul Paulk	ABF
1		Pile Driver	8										Jason Matlock	ABF
1		Crane Operator	8										Kevin Fitzgerald	ABF
1		Oiler	8										David Bian	ABF
1		Deck Engineer	8										Ryan Oku	ABF
1		Laborer	8										Rigoberto Caroen	ABF
1		Laborer	8										Byron Contreras	ABF
1		Laborer	8										Ignacio Gil	ABF
1		Vacuum engine											Ditch witch	
1		Sand blasting equipment												ABF
1		Air Compressor											Sullair	
1		D.B. Crane											Manitowoc	ABF
1		Skiff											Lobell	ABF
1		Manlift											Genie	ABF
1		Flexy float												ABF
1		Barge											Westar 1	ABF
2		Welding Machine									1 Idle		Lincoln	ABF
2		Generator											25 KW	ABF

Weather: Clear 75 F

Description of Operation:

Berth – 7

1. assembling of prefabricated temporary bridge connecting Skyway deck to E2 soffit deck started today.

E2 Footing

1. Welding stringers to cap beams at around the South column continued today.
2. ABF engineers inspect the quality of welds on pile's fin plates at mid section and welds connecting the cap beams to carrier plates on top of bent caps of falsework for cracks and deficiency.
3. Setting soffit deck (timbers and ply woods) around the pier column at E2 East.
4. Sand blasting vertical bars (column cages) at West pier column.

Additional Work on/off site:

Inspector:

Masoud Modanlou _____ Trans Engineer (C)/Asst. Struct. Rep