

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 604
Project Work Day No. 814
Date 08/08/2008
Shift Hours Start 6:00 Stop 3:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time								IDLE OR DOWN	Name	Contractor
		1												
		BERTH - 7												
		Foreman	8										Karl Nisley	ABF
1		Pile Driver	8										Harry Wheat	ABF
1		Pile driver	8										Richard yambao	ABF
1		Generator									idle		25 KW	ABF
3		Welding Machine									1 Idle		lincoln	ABF
1		Air compressor									idle		Ingersol Rand	ABF
		E2 - FOOTING												
1		Foreman	8										Ben Neal	ABF
1		Pile Driver	8										Paul Paulk	ABF
1		Pile Driver	8										Jason Matlock	ABF
1		Pile Driver	8										Ed Mendoza	ABF
1		Pile Driver	8										Allan Briny	ABF
1		Crane Operator	8										Kevin Fitzgerald	ABF
1		Oiler	8										David Bian	ABF
1		Deck Engineer	8										Ryan Oku	ABF
1		Laborer	8										Rigoberto Caroen	ABF
1		Laborer	8										Byron Contreras	ABF
1		Laborer	8										Ignacio Gil	ABF
1		Vacuum engine											Ditch witch	
1		Sand blasting equipment												ABF
1		Air Compressor											Sullair	
1		D.B. Crane											Manitowoc	ABF
1		Skiff									idle		Lobell	ABF
1		Manlift	2										Ginie	ABF
1		Flexy float												ABF
1		Barge											Westar 1	ABF
1		Welding Machine									1 idle		Lincoln	ABF
2		Generator											25 KW	ABF

REC'D *08 SEP-09 #006590

Weather: Oversast 55 F

Description of Operation:

Berth - 7

1. Setting connection brakets on top truss of pedestrian bridge and tying them with bolts.
2. Setting walkway platfrom inside the pedestrian bridge.
3. the I worked 2 hours over time.

E2 Footing

1. Setting soffit deck (timbers and ply woods) around the pier column at E2 East is completed.
2. Setting guard rail around the soffit deck is completed.
3. Sand blasting vertical bars (column cages) at West pier column.
4. caulking seams on deck and nailing 6" wide aluminium flashing on top of them.

Additional Work on/off site:

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep