

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No 607
Project Work Day No. 817
Date 08/11/2008
Shift Hours Start 6:00 Stop 3:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time							Name	Contractor
		1 BERTH - 7										
		Foreman	8							Karl Nisley	ABF	
1		Pile Driver	8							Harry Wheat	ABF	
1		Pile driver	8							Richard yambao	ABF	
1		Generator								25 KW	ABF	
3		Welding Machine							1 Idle	lincoln	ABF	
1		Air compressor							idle	Ingersol Rand	ABF	
		E2 - FOOTING										
1		Foreman	8							Ben Neal	ABF	
1		Pile Driver	8							Paul Paulk	ABF	
1		Pile Driver	8							Ed Mendoza	ABF	
1		Pile Driver	8							Allan Briny	ABF	
1		Crane Operator	8							Kevin Fitzgerald	ABF	
1		Oiler	8							David Bian	ABF	
1		Deck Engineer	8							Ryan Oku	ABF	
1		Laborer	8							Rigoberto Caroen	ABF	
1		Laborer	8							Byron Contreras	ABF	
1		Laborer	8							Ignacio Gil	ABF	
1		Iron worker	8							Robert Bognaes	RPS	
1		Iron worker	8							Lucino Ortiz	RPS	
1		Vacuum engine							idle	Ditch witch		
1		Sand blasting equipment							idle		ABF	
1		Air Compressor								Sullair		
1		D.B. Crane								Manitowoc	ABF	
1		Skiff							idle	Lobell	ABF	
1		Manlift	2							Ginie	ABF	
1		Flexy float									ABF	
1		Barge								Westar 1	ABF	
1		Welding Machine							1 idle	Lincoln	ABF	
2		Generator								25 KW	ABF	

Weather: Oversast 55 F

Description of Operation:

Berth – 7

1. Setting walkway platfrom inside the pedestrian bridge.
2. Seting hand rail post inside the pedestrian bridge.

E2 Footing

1. Torch cut of 27 # 57 and 20 # 43 bars and removing them from East column cage to make rooms for PT duct passage.
2. Cleaning sand blasted vertical bars (column cages) at West pier column.
3. caulking seams on deck and nailing 6" wide aluminium flashing on top of them.

Additional Work on/off site:

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep