

Job Stamp
 04-0120F4
 SFOBB SAS

Const. Calendar Day No 608
 Project Work Day No. 818
 Date 08/12/2008
 Shift Hours Start 6:00 Stop 3:00
 Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
 REPRESENTATIVE.

CONTRACTOR - ABFJV

HOURS - ITEM NO.													
EQUIPMENT AND/OR LABOR:			REG Time	Over Time							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)										Name	Contractor
BERTH - 7													
		Foreman	8									Karl Nisley	ABF
1		Pile Driver	8									Harry Wheat	ABF
1		Pile driver	8									Richard yambao	ABF
1		Electrician	8									Tom Holstrom	ABF
1		Electricia	8									Bill Lawrance	ABF
1		Generator										25 KW	ABF
3		Welding Machine								1 Idle		lincoln	ABF
1		Air compressor										Ingersol Rand	ABF
E2 - FOOTING													
1		Foreman	8									Terry Cronk	ABF
1		Pile Driver	8									Paul Paulk	ABF
1		Pile Driver	8									Ed Mendoza	ABF
1		Pile Driver	8									Allan Briny	ABF
1		Pile driver	8									Jason Matlock	ABF
1		Apprenetice	8									Garreith Nelson	ABF
1		Crane Operator	8									Kevin Fitzgerald	ABF
1		Oiler	8									David Bian	ABF
1		Deck Engineer	8									Ryan Oku	ABF
1		Laborer	8									Rigoberto Caroen	ABF
1		Laborer	8									Byron Contreras	ABF
1		Laborer	8									Ignacio Gil	ABF
1		Vacuum engine	2									Ditch witch	
1		Sand blasting equipment	2										ABF
1		Compressor	2										ABF
1		Air Compressor	2									Sullair	ABF
1		D.B. Crane										Manitowoc	ABF
1		Skiff								idle		Lobell	ABF
1		Flexy float											ABF
1		Barge										Westar 1	ABF
1		Welding Machine								1 idle		Lincoln	ABF
2		Generator										25 KW	ABF

Weather: Oversast 55 F

Description of Operation:

Berth – 7


1. ABF electricians started to run electric cables and wires for pedestrian walkway lighting system.
2. Setting hand rail post inside the pedestrian bridge.

E2 Footing

1. Removing lag bolts from sand blating containment fram.
2. Flying and setting sand blasting containment at E2 east pier colums and tying croos brassing and lag bolts.
3. Cleaning sand residue from the soffit deck around the West pier column.
4. caulking seams on deck and nailing 6" wide aluminium flashing on top of them.
5. Removing sand blasting equipments to East pier column area.
6. Sand blasting of rebar cage at E2 East started this afternoon.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep