

Job Stamp  
04-0120F4  
SFOBB SAS

Const. Calendar Day No 609  
Project Work Day No. 819  
Date 08/13/2008  
Shift Hours Start 6:00 Stop 3:00  
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL  
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.							IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time							Name	Contractor
		1 BERTH - 7										
		Foreman	8							Karl Nisley	ABF	
1		Pile Driver	8							Harry Wheat	ABF	
1		Pile driver	8							Richard yambao	ABF	
1		Electrician	8							Tom Holstrom	ABF	
1		Electricia	8							Bill Lawrance	ABF	
1		Generator								25 KW	ABF	
3		Welding Machine						1 Idle		lincoln	ABF	
1		Air compressor								Ingersol Rand	ABF	
		E2 - FOOTING										
1		Foreman	8							Ben Neal	ABF	
1		Pile Driver	8							Ed Mendoza	ABF	
1		Pile Driver	8							Allan Briny	ABF	
1		Pile driver	8							Jason Matlock	ABF	
1		Apprentice	8							Garreith Nelson	ABF	
1		Crane Operator	8							Kevin Fitzgerald	ABF	
1		Oiler	8							David Bian	ABF	
1		Deck Engineer	8							Ryan Oku	ABF	
1		Laborer	8							Rigoberto Caroen	ABF	
1		Laborer	8							Byron Contreras	ABF	
1		Laborer	8							Ignacio Gil	ABF	
1		Vacuum engine	8							Ditch witch		
1		Sand blasting equipment	8								ABF	
1		Compressor	8								ABF	
1		Air Compressor	8							Sullair	ABF	
1		D.B. Crane								Manitowoc	ABF	
1		Skiff						idle		Lobell	ABF	
1		Flexy float									ABF	
1		Barge								Westar 1	ABF	
1		Welding Machine						1 idle		Lincoln	ABF	
2		Generator								25 KW	ABF	

Weather: Clear 60 F

Description of Operation:

Berth - 7

1. ABF electricians completed electric work for pedestrian walkway lighting system.
2. Setting hand rail post inside the pedestrian bridge.
3. Assembling of side boards and hand rail inside the pedestrian walkway.
4. A truck load of prefabricated wooden panels for cross beam side form arrived at berth 7 this morning.
5. I attended Team Concrete meeting at 8:00 am.

E2 Footing

1. A barge loaded with 7 section of preassembled cross beam's side form arrived at E2 job site.
2. caulking seams of plywoods on deck and nailing 6" wide aluminium flashing on top of them.
3. Sand blasting of rebar cage at E2 East continued today.
4. Preparation for installing cross beam side forms.
5. Installing 2 assembled form panels for East side cross beam.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep