

Job Stamp  
04-0120F4  
04-SF-80-13.2/13.9

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

Gary Pursell's

Report No. 45. GP-117

SFOBB East-Span  
Seismic Retrofit  
Project (SAS)

Resident Engineer  
(Field)  
DAILY REPORT

Date: Week of August 25,  
2008

---

**Monday, August 25, 2008**

Attended weekly Champions meeting.

4:30 pm Teleconference held with HQ's regarding fabrication efforts and crack tack weld issue.

**Tuesday, August 26, 2008**

Pete Siegenthaler on Pier 7 this week, Tues, Wed, Thurs.

Scheduled for confined space training but could not attend due to meetings and efforts related to crack tack welds issue.

3D Model review with Maintenance staff to review access and safety features.

**Wednesday, August 27, 2008**

At small group core team meeting the following topics were discussed:

- Status of notice to boaters regarding channel change.
- Status of s-wire procurement.
- Status of CCO 19 acceptance.
- Fabrication status and issues.

**Thursday, August 28, 2008**

CE Staff meeting this morning (see April's minutes).

Suspended grouting operations at T1/Temp Tower D as operations were not addressed in SWPPP.

Several meetings to review draft correspondence regarding tack weld cracks, including final meeting to obtain Tony Anziano's comments. Correspondence finalized and transmitted to ABF.

Short teleconference with Team China (Doug and Kieth) with Pete and Mike Forner at Pier 7.

Attended 5pm Teleconference along with Pete Siegenthaler and Mike Flowers with ABF and ZPMC China on line. Discussed the way forward u-rib panels fabrication/assembly.

**Friday, August 29, 2008**

Catch up day. Reviewed progress of the work in the field on YBI. No activity at W2 since ABF held a BBQ commemorating a ½ million hour safety milestone and crews were given the afternoon off. Subcontractor working on foundations for Temp towers C & D.

REC'D 08 SEP-09 #006599

  
\_\_\_\_\_  
Gary Pursell  
Resident Engineer, SAS Bridge