

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:  
04-SF-80-13.2/13.9 04-0120F4  
SFOBB SAS  
San Francisco Co. in San Francisco  
Fm 0.6 km to 1.3 km East of Yerba Buena  
Tunnel East Portal

Report No. **46.B**

Date the Shift Began: **6/27/08**

NIGHTWORK **FRIDAY**

Shift Hrs Start 6:30 Stop 17:00  
Engineer's Hrs Start 7:30 Stop 17:30

**ASSISTANT RESIDENT ENGINEER'S DAILY**

**BRIDGE**

**REPORT**

Location: Pier E2	7-day const. cal.: 562	Weather: <b>Overcast</b>
Remark:	Project work day: 772	

Description of Operation: Falsework Erection

			HOURS - ITEM NO.								
EQUIPMENT AND/OR LABOR:								Prime American Bridge / Fluor JV (P)			
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	ITEM NO. >>					IDLE OR DOWN/ ELSEWHERE	Sub #1		Prime / Sub
			Reg	OT							
			< RT/OT					REMARKS			
								Name	Classification		
		Pile Driver	8.00	2.00					Ben Neal	Foreman	P
		Pile Driver	8.00	2.00					Alan Briney	Journeyman	p
		Pile Driver	8.00	2.00					Luke Paulk	Journeyman	p
		Pile Driver	8.00	2.00					Jason Matlock	Journeyman	p
		Pile Driver	8.00	2.00					Edward Mendoza	Journeyman	p
		Deck Engineer	8.00	2.00					Ryan Oku		p
		Operator	8.00	2.00					Kevin Fitzgerald		p
		Oiler	8.00	2.00					Kevin Alger		p
		Crane Ringer	8.00	2.00					Manitowac		
481-93-4002		Man-lift	8.00	2.00					Hertz Rental		
P185-R		Compressor						8	Ingersoll Rand		
		Welding Machine						8	Lincoln Vantage 500		
		Generator						8	MQ Power 25		
		<b>Birth 7</b>									
		Pile Driver	8.00						Henry Wheat		p
		Pile Driver	8.00						Harry Wheat		p
		Pile Driver	8.00						Richard Yambao		p
		Generator	8.00							Foreman	p
		Welding Machine	8.00						Lincoln		
		Air Compressor							Ingersoll Rand		
		<b>Stair Tower At Pier E2</b>									
		Patent Co	8.00						Cesar Miranda	Foreman	S
		Patent Co	8.00						Melvin Moorhead	Laborer	S
		Patent Co	8.00						Geu Gonzales	Laborer	S
		Patent Co	8.00						Juan Argueta	Laborer	S
		Patent Co	8.00						Martin Sandual	Laborer	S

REC'D 08 SEP 27 #006712

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:  
04-SF-80-13.2/13.9 04-0120F4  
SFOBB SAS  
San Francisco Co. in San Francisco  
Fm 0.6 km to 1.3 km East of Yerba Buena  
Tunnel East Portal

Report No. 46.B

Date the Shift Began: 6/27/08

NIGHTWORK FRIDAY

Shift Hrs	Start	6:30	Stop	17:00
Engineer's Hrs	Start	7:30	Stop	17:30

**ASSISTANT RESIDENT ENGINEER'S DAILY**

**BRIDGE**

**REPORT**

Location: Pier E2	7-day const. cal.: 562	Weather:
-------------------	------------------------	----------

At Pier E2 this morning, the ABF crew began erecting the stair tower on the East side of the North column. The carrier beam to the East of this column had already been placed by the time I got to the Pier. Massoud witnessed the placement of this carrier beam.

Next on the agenda will be the placement of the 5 smaller stringers on either side of the North column. This task was accomplished in the afternoon as 10 smaller stringers were placed in position on the East & West of the North column.

At Birth 7, the skeleton ABF crew is preparing the remaining two pairs of stringers slated for erection on the South column. Similar to the North column, these are the same pairs of stringers which will carry the Carrier Beams. In addition, the crew is welding the steel frame for the support of the forms (soldiers) atop the columns.

For a list of the workers at Birth 7, refer to Massoud Modanlou's diary.

Materials:

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT: 2.0	INSPECTION

*Saman Soheili*  
Saman Soheili

ASR/CT  
Title