

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**
Date the Shift Began: **7/15/08**
 NIGHTWORK **TUESDAY**
Shift Hrs Start **6:00** Stop **17:00**
Engineer's Hrs Start **7:30** Stop **17:30**

ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT

Location: Pier E2	7-day const. cal.: 580	Weather: Early morning fog
Remark:	Project work day: 790	Hot & Sunny PM

Description of Operation: Falsework Erection

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.						IDLE OR DOWN/ ELSEWHERE	REMARKS	Prime / Sub	
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)									Name
At Pier E2											
		Pile Driver	8.00	2.00					Ben Neal	Foreman	P
		Pile Driver	8.00	2.00					Alan Briney	Journeyman	P
		Pile Driver	8.00	2.00					Luke Paulk	Journeyman	P
		Pile Driver	8.00	2.00					Jason Matlock	Journeyman	P
		Pile Driver	8.00	2.00					Edward Mendoza	Journeyman	P
		Pile Driver	8.00	2.00					Garrieth Nelson	Apprentice	P
		Deck Engineer	8.00	2.00					Ryan Oku	Journeyman	P
		Operator	8.00	2.00					Kevin Fitzgerald	Journeyman	P
		Oiler	8.00	2.00					Kevin Alger	Journeyman	P
		Crane Ringer	8.00	2.00					Manitowac		
481-93-4002		Man-lift					10		Hertz Rental Genie s-125		
P185-R		Compressor					8		Ingersoll Rand		
		Welding Machine	8.00	2.00					Lincoln Vantage 500		
		Generator	8.00	2.00					MQ Power 25		
At Berth 7											
		Pile Driver	8.00						Harry Wheat	Journeyman	P
		Pile Driver	8.00						Richard Yambao	Journeyman	P
		Pile Driver	8.00						Carl Nisley	Foreman	P

The work at E2 consists of the lifting of the prefabricated soffit panels atop E2 as the soffit work progresses toward the South column.
By the same token, the work at Berth 7 continues to be the assembly of the form panels.

Materials:

Insp. Hrs.	REG: 8.0	INTERMITTENT INSPECTION
	OT: 1.5	

Saman Soheili
Saman Soheili

ASR/CT
Title

RUCV 08 SEP 27 #006724