

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**

Date the Shift Began: **8/1/08**

NIGHTWORK **FRIDAY**

Shift Hrs	Start	6:00	Stop	14:30
Engineer's Hrs	Start	7:00	Stop	16:00

ASSISTANT RESIDENT ENGINEER'S DAILY

BRIDGE

REPORT

Location: Pier E2	7-day const. cal.: 597	Weather: Sunny & hot
Remark:	Project work day: 807	

Description of Operation: Falsework Erection

			HOURS - ITEM NO.						CONTRACTORS			
EQUIPMENT AND/OR LABOR:			ITEM NO. >>						IDLE OR DOWN/ ELSEWHERE	REMARKS		
EQPT. NO.	NO. MEN	DESCRIPTION (Of Equipment or Labor)	RT	OT						Name	Classification	Prime / Sub
At Pier E2												
		Pile Driver	8.00	2.00					Ben Neal	Foreman	P	
		Pile Driver	8.00	2.00					Alan Briney	Journeyman	p	
		Pile Driver	8.00	2.00					Luke Paulk	Journeyman	p	
		Pile Driver	8.00	2.00					Jason Matlock	Journeyman	p	
		Pile Driver	8.00	2.00					Edward Mendoza	Journeyman	p	
		Deck Engineer	8.00	2.00					Ryan Oku	Journeyman	p	
		Operator	8.00	2.00					Kevin Fitzgerald	Journeyman	p	
		Oiler	8.00	2.00					David Bian	Journeyman	p	
		Crane Ringer	8.00	2.00					Manitowac			
481-93-4002		Man-lift	8.00	2.00					Hertz Rental Genie S-125			
P185-R		Compressor	8.00	2.00					Ingersoll Rand			
		Welding Machine	8.00	2.00					Lincoln Vantage 500			
		Generator	8.00	2.00					MQ Power 25			
At Berth 7												
		Pile Driver	8.00						Harry Wheat	Journeyman	P	
		Pile Driver	8.00						Richard Yambao	Journeyman	P	
		Pile Driver	8.00						Carl Nisley	Foreman	P	

At E2, the nature of work remained the same as no new task is underway at this location. The welding on the stringers, the placement of the soffit, and the sandblasting of paint off the rebar cage was in full swing. The soffit placement and the sandblasting operations are approaching completion.

I left a message for Terry Dennis in regards to our little difference on the Working Point 65034 and the call was not returned today. The ringer came to Berth 7 at around 13:30, so all the workers left the site earlier than usual. Terry may have left the site early as well.

At Berth 7, the crew continued with the assembly of the prefabricated pedestrian bridge.

REC'D *08 SEP-27 #006735

Job Stamp:
04-SF-80-13.2/13.9 04-0120F4
SFOBB SAS
San Francisco Co. in San Francisco
Fm 0.6 km to 1.3 km East of Yerba Buena
Tunnel East Portal

Report No. **46.B**
Date the Shift Began: **8/1/08**
 NIGHTWORK **FRIDAY**
Shift Hrs Start 6:00 Stop 14:30
Engineer's Hrs Start 7:00 Stop 16:00

ASSISTANT RESIDENT ENGINEER'S DAILY

BRIDGE

REPORT

Location: Pier E2	7-day const. cal.: 597	Weather: Sunny & hot
Remark:	Project work day: 807	



I continued with the tabulation of the survey data and shall complete the package on Monday or Tuesday.

Materials:

Insp. Hrs.	INTERMITTENT INSPECTION
REG: 8.0	
OT:	

Saman Soheili
Saman Soheili

ASR/CT
Title