

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 580
Project working days no. 790
Date 07/15/2008
Inspectors Start 7:30 Stop 18:30
Hours
Shift Hours Start 6:30 Stop 15:00

Assistant Structure Rep.'s Daily Report


| | |
|-------------------------------------|--|
| Location & Description of Operation | SAS-Temporary towers, Tower A & B Erection |
| Weather | HI: 70 F Low: 60 F Partly cloudy |

| Equipment and/or labor | | | Hours – ITEM no. | | | | | | Remarks |
|------------------------|-------------|--|------------------|----|----|--------|--|------|-------------|
| Equip no. | # personnel | Description (of equipment or labor) | Regular | OT | DT | Rental | | IDLE | |
| | C | RT 160 TEREX | | | | | | 8 | ABF |
| | C | Liebherr LR 1300 | 8 | | | | | | ABF |
| 006-18-4293 | | Ingresoll Compressor | | | | | | 8 | |
| 481-93-6013 | | Gnie Boom lift | | | | | | 8 | |
| | 1 | Dale Thomas | 8 | | | | | | Operator |
| | 1 | Doug Greene | 8 | | | | | | Oilee |
| | 1 | Ed Meyer | 8 | | | | | | Foreman |
| | 1 | Matt Chamberlain | 8 | | | | | | Iron worker |
| | 1 | James Sturgeon | 8 | | | | | | Iron worker |
| | 1 | Serina Lafleur | 8 | | | | | | Iron worker |
| | 1 | David Lucero | 8 | | | | | | Iron worker |
| | 1 | Jerry Kubala, Jr. | 8 | | | | | | Iron worker |

Description of Operation:

- Daily activity of contractors
 - ABF crews unload steel members of the tower A west line.
 - ABF crews erected the vertical member at A1 and B1.
 - See Art Pannu's diary for additional contractors' activities and comments.
- Note
 - Measured section of steel members delivered on site, e.g. thickness of plate.
 - Three trucks from PA delivered vertical members and link beams.
 - 2 ½ hours O.T.

Inspector:
SeongHyeok Song



Trans Engineer (Civil) / Asst. Struct. Rep

REC'D 08 SEP-27 #006747