

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no. 583
Project working days no. 793
Date 07/18/2008
Inspectors Start 7:00 Stop 17:30
Hours
Shift Hours Start 6:30 Stop 15:00

Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B Erection
Weather	HI: 66 F Low: 56 F Partly cloudy

Equipment and/or labor			Hours - ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	C	RT 160 TEREX						8	ABF
	C	Liebherr LR 1300	8						ABF
006-18-4293		Ingresoll Compressor	8						ABF
481-93-6013	R	Gnie Boom lift	8						ABF
544D-10	R	Gradall Forklift	8						ABF
	1	Dale Thomas	8						Operator
	1	Doug Greene	8						Oilee
	1	Ed Meyer	8						Foreman
	1	Matt Chamberlain	8						Iron worker
	1	James Sturgeon						8	Iron worker
		Alex Bartlett	8						Iron worker
	1	Serina Lafleur	8						Iron worker
	1	David Lucero	8						Iron worker
	1	Jerry Kubala, Jr.	8						Iron worker

Description of Operation:

- Daily activity of contractors
 - ABF erected the first assembled section, which contains one link beam and strut member, into the existing vertical member (see Fig 1 and 2).
 - ABF surveyors checked the position of the section before it is released.
 - ABF pretensioned bolts at spliced zone of the tower A1 (see Figs 3 and 4).
 - See Art Pannu's diary for additional contractors' activities and comments.



- Note
 - Noticed that a couple of bolts are less turned due to the rotation of bolt and mentioned Ed, a foreman, regarding it. ABF corrected them before the erection.
 - Requested an access to the splice zone while ABF crews torque bolts. Ed refused to give the access.
 - ABF crews snug-tighten the plates which were bended outward and inward (see Figs 6 and 7 for locations and photos taken).
 - 2 hours O.T.



Figs 1 and 2. ABF erected the first section of the tower A west line.



Figs 3 and 4. ABF crews installed bolts with pretensioning.



Figs 5 and 6. Location of the plate and the condition after snut-tighting. The red line indicates the previous configuration of the plate approximately.




Fig 7. The bolt inside the blue circle is rotated during the turning operation.

Inspector:

SeongHyeok Song

A handwritten signature in red ink, appearing to be 'SH Song', written over a horizontal line.

Trans Engineer (Civil) / Asst. Struct. Rep