

Job Stamp
04-0120F4
SFOBB SAS

Construction Calendar no.	594
Project working days no.	804
Date	<b>07/29/2008</b>
Inspectors	Start 6:15 Stop 15:45
Hours	
Shift Hours	Start 6:30 Stop 15:00

### Assistant Structure Rep.'s Daily Report

Location & Description of Operation	SAS-Temporary towers, Tower A & B Erection
Weather	HI: 68 F Low: 53 F Partly cloudy

Equipment and/or labor			Hours - ITEM no.						Remarks
Equip no.	# personnel	Description (of equipment or labor)	Regular	OT	DT	Rental		IDLE	
	C	RT 160 TEREX						8	ABF
	C	Liebherr LR 1300	8						ABF
006-18-4293	C	Ingresoll Compressor	8						ABF
481-93-6013	R	Gnie Boom lift						8	ABF
544D-10	R	Gradall Forklift						8	ABF
	1	Dale Thomas	8						Operator
	1	Doug Greene	8						Oilee
	1	Ed Meyer	8						Foreman
	1	Matt Chamberlain	8						Iron worker
	1	James Sturgeon	8						Iron worker
		Alex Bartlett							Iron worker
	1	Serina Lafleur	8						Iron worker
	1	David Lucero	8						Iron worker
	1	Jerry Kubala, Jr.	8						Iron worker

**Description of Operation:**


- Daily activity of contractors
  - Steel members for Tower B west line are on-site. Three trucks are on-site (TA T949431, PA AF-27059, PA XZ-83468). See Fig 1.
  - ABF starts to assemble the first section of tower B west line, which contains a strut and a link beam (see Figs 2 and 3).
  - ABF repaired gouges located at the diagonal bracing (see Figs 4 and 5).
  - See Art Pannu's diary for additional contractors' activities and comments.
  
- Note
  - Spoke to a foreman Ed regarding the bolt at the diagonal bracing. The bolt size (4 inch) turns out little bit smaller and as a result, the transition region of the bolt is located at the shear plane (See Appendix #1). Ed indicated that he already communicated with ABF and will continue to use 4-inch bolts unless otherwise directed from ABF. Art addressed this issue at the weekly meeting. See Art diary for detailed information.
  - Checked dimension of various members, i.e. vertical and diagonal members, strut, and link beam.
  - 1 hour O.T.



Fig 1. Three trucks are on-site to deliver members of the tower B west line.



Figs 2 and 3. ABF assembled the first section of the tower B west line. Red line denotes the first section.





Figs 4 and 5. ABF repaired gouges. Figures show the condition before and after the repair.

Inspector:


SeongHyeok Song

Trans Engineer (Civil) / Asst. Struct. Rep


# Tower B west line



Thickness of plate C: 19mm  
 Thickness of plate B: 25mm  
 Thickness of plate A: 16mm



• Calculation of shear capacity



Ratio =  $(28.045)^2 / (28.575)^2 = 0.963$

**3.6% shear capacity is reduced.**

\* The length between underhead bearing surface to the point indicated.  
 ^ It is based on ASME B18.2.6-1996  
 \*\* Summation of plate B and C thickness  
 \*\*\* It is approximately measured.