

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
CP-CEM 4601 (Rev. 4/99) (Old HC-10A)

TOLL PROGRAM/DIST. 4 CONSTR.

Job Stamp:  
04-SF-80-13.2/13.9 04-0120F4  
SFOBB SAS  
San Francisco Co. in San Francisco  
Fm 0.6 km to 1.3 km East of Yerba Buena  
Tunnel East Portal

Report No. 7-day const. cal.: 589  
Project work day: 799

Date the Shift Began: 7/24/08

NIGHTWORK THURSDAY

Shift Hrs Start 6:30 Stop 17:00  
Engineer's Hrs Start 6:30 Stop 17:00

**ASSISTANT RESIDENT ENGINEER'S DAILY BRIDGE REPORT**

Location: W2 Cap Beam	Weather: sunny
Remark: lost deck	HI 67F/Lo 53F

Description of Operation:  
ABF - continue lost deck in northwest void

		HOURS - ITEM NO.						CONTRACTORS	
ITEM NO. >>		38						Prime	American Bridge / Fluor JV (P)
								Sub #1	(1)
								Sub #2	(2)
								Sub #3	(3)
								Sub #4	(4)
								Sub #5	(5)
EQUIPMENT AND/OR LABOR:		Structural Concrete, Bridge	RT					REMARKS	
EQPT. NO.	NO. MEN							DESCRIPTION (Of Equipment or Labor)	Name

For equipment and personnel hours, please see LALIT MATHUR'S diaries.

Confined Space Training 0730-1130.  
Starting next week, ABF will be going back to the normal 8 hr shift.  
RPS will also be starting the ironwork for the deck/pour 3 next Monday

Matt and I shot grades on the FW steel posts to determine if the FW was settling.

REC'D '08 OCT-01 #006789

**Materials:**

ABF - 10 hr shifts continue

Insp. Hrs.	
REG: 8.0	INTERMITTENT
OT: 2.0	INSPECTION

*David Chung*  
DAVID CHUNG

TE/CT  
Title