

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
Contract 0120F – SFOBB – SAS Superstructure

Larry Gustafson – Senior Scheduler

Week Ending 2008-10-03

Tuesday September 30, 2008 - No observations due to other obligations

Thursday October 2, 2008 – Observation from Yerba Buena Island between 1100 & 1200:  
Overcast, Cool, Calm

- E2 – View from top of W2 – rebar continuing – 2 cranes continue to support



- TT “D” – No observed activity



46.02

- Area C – placing rebar for pile cap (pair of middle northerly piles)



Outside of back form at most northerly Pile Cap



Inside of back form at most northerly pile cap



Setting Templates at most southerly pile caps





- **W2 – Blockouts, inserts & rebar continue for pour 4**





**Cooling System**

