

STATE OF CALIFORNIA	04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9	Report No.	589/799
DEPARTMENT OF TRANSPORTATION		Page	1
Form HC-10A4 (Rev. 7/85)		Date	7/24/2008
		Cont. Hrs	600-1630
		Insp. Hrs	830-1700

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
REVIEW PLANS <i>SLOPPY / COFFER CELL CONST.</i>	WEATHER Clear

			HOURS - ITEM NO.				Idle or Down	
EQUIPMENT AND/OR LABOR:			REGULAR	OT	DT	RENTAL		
EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)					REMARKS	
Traylor - Dutra		Brain Osullivan (Project Engineer)						
Dutra	1	Excavator Cat Model 325 C	8					
	1	Doolittle Barge	8					
	1	Dutra Crane on the Doolittle Barge	8					
	1	Rex Avila (Project Manager)	8					
	1	Manual Garcia (Foreman)	8					
	1	John Pilacelli (Lab.)	8					
	1	Alex Peraz (Lab.)	8					
	1	John Krenecki (Deck Engineer)	8					
	1	Kyle Morce (Barge Operator)	8					
	1	Steve Morgan (Deck Hand)	8					
Garcia and Associates		Robert Aramayo (Ecologist)						
		Stuart moock (Ecologist)						
REMARKS								

- Started at 7:00AM at office.
- Confine Space training on the skyway trailer from 7:30 AM to 10:00 AM
- Went to the field soon after the training to monitor the work progress
- Dutra is working on the geotextile materials for the coffer cell.
- 21 more bags of open graded gravel has been delivered to the site by 2 trucks. Each bag contains 4000 LB of gravel (3/4 " to 1/4"). Total 41 gravel bags are on the site by today
- Read and review the foundation work plans
- Finished 3:30 PM for the day....

R-Rental, C- Contractor	REC'D OCT-06 #006839	Title: Abdikarim T Ali (TE Civil)
		Signature: <i>Abdikarim T Ali</i>

46.02