

| | | | |
|------------------------------|---|------------|-----------|
| STATE OF CALIFORNIA | 04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9 | Report No. | 590/800 |
| DEPARTMENT OF TRANSPORTATION | | Page | 1 |
| Form HC-10A4 (Rev. 7/85) | | Date | 7/25/2008 |
| | | Cont. Hrs | 600-1630 |
| | | Insp. Hrs | 830-1700 |


ASSISTANT STRUCTURE REP.'S DAILY REPORT

| | |
|---------------------------------------|------------------------|
| Location & Description of Operation | SAS - TEMPORARY TOWERS |
| REVIEW PLANS SWPPP/COFFER CELL CONST. | WEATHER Clear |

| | | | HOURS - ITEM NO. | | | | Idle or Down | |
|-------------------------|-------------|------------------------------------|------------------|----|----|--------|--------------|--|
| EQUIPMENT AND/OR LABOR: | | | REGULAR | OT | DT | RENTAL | REMARKS | |
| EQPT. NO. | # Personnel | DESCRIPTION (Equipment or Labor) | | | | | | |
| Traylor - Dutra | | Brain Osullivan (Project Engineer) | | | | | | |
| Dutra | 1 | Excavator Cat Model 325 C | 8 | | | | | |
| | 1 | Doolittle Barge | 8 | | | | | |
| | 1 | Dutra Crane on the Doolittle Barge | 8 | | | | | |
| | 1 | Rex Avila (Project Manager) | 8 | | | | | |
| | 1 | Manual Garcia (Foreman) | 8 | | | | | |
| | 1 | John Pilacelli (Lab.) | 8 | | | | | |
| | 1 | Alex Peraz (Lab.) | 8 | | | | | |
| | 1 | John Krenecki (Deck Engineer) | 8 | | | | | |
| | 1 | Kyle Morce (Barge Operator) | 8 | | | | | |
| | 1 | Steve Morgan (Deck Hand) | 8 | | | | | |
| Garcia and Associates | | Robert Aramayo (Ecologist) | | | | | | |
| | | Stuart moock (Ecologist) | | | | | | |
| REMARKS | | | | | | | | |

- Started at 8:30AM at office.
- Went to the field soon after the training to monitor the work progress
- Dutra is working on the geotextile materials and placing the gravel coffer cell bags.
- Robert Aramayo from garcia and associates made a lot problems with the contractor disrupting the work progress.
- Mark Vilcheck, Art Pannu and Courtney Cacace came to the field to talk to Robert Aramyo to minimize the disruptions.
- Read and review the foundation work plans
- Finished 5:30 PM for the day....

REC'D *08 OCT 06 #006840

| | |
|-------------------------|---|
| R-Rental, C- Contractor | Title: Abdikarim T Ali (TE Civil) |
| | Signature:  |

46-02