

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 600 to 604	DATE: 8/4 to 8/10/08 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 8/4/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Met with Eric and Brandon regarding CCO 68 and other additional detailing costs submitted by ABF. No new information available as requested.
- Informed Gary Pursell that a summary for each cost submitted will be created prior to discussions on cost acceptability
- Continued updating cost summary breakdown of additional detailing.

Tuesday: 8/5/08

- Sick

Wednesday: 8/6/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Worked on CCO 25 response to Watson Bowman
- Attended CCO internal meeting

Thursday: 8/7/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Attended SAS safety and staff meeting
- Worked on CCO 25 response to Watson Bowman and sent comments to Steve
- Continued updating cost summary breakdown of additional detailing for CCO 95
- Met with Don and Jake regarding the objectives in settling all additional detailing costs submitted by ABF

Friday: 8/8/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Continued updating cost summary breakdown of additional detailing for CCO 95
- Received CCO 94 contract item spreadsheet from April

SIGNATURE  **Jeff Ocampo** **Consultant Engineer, SAS**