

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT <small>CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small></p>
<p>04-0120F4 04-SF-80-13.2/13.9 SAS</p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: SHIFT HOUR: START; 07:00 STOP; 15:30	DATE: 08/11/08 To 08/15/08 <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> (Circle Day) TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 8/11/08

- Completed and filed my ARE diaries of last week.
- Updated draft CCO 43 with the Spec Changes as attachment.
- Covered with Darryl Schram and Scott Fabel the work in progress.
- Received from PB new spec changes under CCO 42S1 (Cable Tray changes).

Tuesday: 8/12/08

- Established new CCO 100 files and binder. This CCO is a credit to the Department for installing Temp Tower Anchor Rods @ T1 under the Skyway Contract.
- Covered with Sandra Michelotti CCO 43 RFI's; Helped Sandy getting RFI-CCO hopper reports from PMIV.
- Established new CCO 101 files and binder. CCO will cover the Addl. Stiffeners for Temp Tower per RFI 1199.
- Received PMIV action on CCO 89 ATP from Darryl Schram. The draft used the term "amend" for Spec Change, which is not acceptable to HQ and need to be replaced with "revise".

Wednesday: 8/13/08

- Drafted Concurrence Memo for new CCO 100 (Temp Tower Anchor Rods @ T1). This is a credit CCO to reimburse the Department for installing the Temp Tower Anchor Rods @ T1 by KFM at ABF request.
- Received from Darryl Schram PMIV action on ABF letter 614 about CCO 72 ATP. Copied to file.
- Met with James Duxbury of TYLin, Scott Fabel and Jeff Ocampo to discuss CCO 24S0 plan sheet segregation in order to take out changes that will be covered under the supplements.

Thursday: 8/14/08

- Received E-mail from Scott Fabel distributing RFI-CCO hopper report. Checked report and reported back to Scott some corrections.
- Received e-mail forwarded by Darryl Schram and originated by Sue Graham about GE Modular Space Lease Agreement for the "Mission Bay Trailer". Provided requested information and a copy of the Lease Agreement.
- Participated in the MEP CCO meeting. Meeting was moved from Friday to today.
- Meeting internally about MEP CCO 43 (Lighting) with Mike Travis, Sandra Michelotti, Sam Patel and Scott Fabel. Defined scope and needed RFI coverage.

Friday: 8/15/08

- Updated Concurrence Memo for new CCO 100 (Temp Tower Anchor Rods @ T1). CM checked and being circulated for signature.
- Covered with Darryl Schram the work in progress, specifically CCO 42S1 and HQ ATP requirements.
- Received from PB draft CCO 75 documents. This CCO covers the "Electrical Grounding". Copy given to MEP team for review.
- Worked on updating draft CCO 42 S1 to include recent spec changes submitted by PB.

SIGNATURE  (George Boughosn)	TITLE Office Engineer, SAS
--	--------------------------------------