

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM

 <p>THE SAN FRANCISCO-OAKLAND  <b>BAY BRIDGE</b>      SEISMIC SAFETY PROJECT</p> <p><small>CALTRANS BAY AREA TOLL AUTHORITY CALIFORNIA TRANSPORTATION COMMISSION</small></p>
<p><b>04-0120F4</b>  <b>04-SF-80-13.2/13.9</b>  <b>SAS</b></p>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	<b>614 to 618</b>	DATE:	<b>08/18/08 To 08/22/08</b>	<input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F (Circle Day)
SHIFT HOUR:	START; <b>07:00</b> STOP; <b>15:30</b>	TEMPERATURE:	MIN; <b>NA</b> MAX; <b>NA</b>	
WEATHER:	<b>(NA – See Weekly Statement of Working Days)</b>			

Monday: 8/18/08

- Completed and filed my ARE diaries of last week.
- Updated draft CCO 42S1 with the Spec Changes as attachment. Two originals of the Spec Changes were given to Nick King of PB for the Engineer Stamp.
- Checked with Gary Pursell on CCO 42S1 and HQ follow-up for ATP.
- Meeting with Designers, Nick King of PB and Tom Ho of TYLin, about MEP CCO 43 (Lighting) with Mike Travis, Sandra Michelotti, Sam Patel and Scott Fabel. Covered submitted documents and defined needed.

Tuesday: 8/19/08

- Received from PB two updated plan sheets for CCO 42S1.
- Updated CCO 43 draft and draft Memo to reflect agreed scope and included RFI' s.
- Received from TYLin updated plan sheets for CCO 72 (Cable Electrical). Need PB part.
- Received and responded to PMIV actions on different CCO related issues.

Wednesday: 8/20/08

- Sent two originals of Final CCO 60 to ABF for signature (in PMIV).
- Updated CCO-log and prepared prints for the internal CCO-meeting today.
- Sent one original of unilaterally approved CCO 36 to ABF (in PMIV).
- Received HQ-ATP for CCO 42S1 as a result of follow-up by Gary Pursell and Mike Forner.
- Participated in the internal CCO-meeting. Gary Pursell attended the meeting and provided instructions on some CCO' s. Gary seemed not aware of the many CCO' s in ABF court.

Thursday: 8/21/08

- Attended the Bi-weekly safety meeting today.
- Attended the Bi-weekly SAS all staff meeting today. Chris Havel gave presentation about similar bridges to our SAS in China. One of them was a conform copy.
- Sent two originals of Final CCO' s 47S1 and 96 to ABF for signature (in PMIV).
- Covered with Scott Fabel the work in progress, specifically CCO' s needed attention. Scott is going to be out.

Friday: 8/22/08

- Received Mark Woods comments on new CCO 100 (Temp Tower Anchor Rods @ T1). Worked with Mark to finalize the CCO. CCO is ready to be signed and be sent to ABF for signature.
- Participated in the MEP CCO meeting.
- Covered with Bob Brignano the NTP to TYLin sketches under CCO 86.
- Worked on updating draft CCO 91 and the Concurrence Memo. Gary Pursell wants this CCO issued by next week. Gary is putting out an ATP today.

SIGNATURE



(George Boughosn)

TITLE



Office Engineer, SAS