

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No. 643

Project Work Day No. 853

Date 09/22/2008

Shift Hours Start 6:30 Stop 3:00

Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR - ABFJV

| HOURS - ITEM NO. | | | | | | | | | | | | | |
|-------------------------|---------|-----------------------------------------|---------------------------|------------------------------|--|--|--|--|--|--|--------------|------------------|--------------------|
| EQUIPMENT AND/OR LABOR: | | | #38 Str. Concrete, Bridge | # 48 Bar Reinforcement Steel | | | | | | | IDLE OR DOWN | REMARKS | |
| Equip. # | NO. MEN | DESCRIPTION (Of Equipment or Labor) | | | | | | | | | | Name | Contractor |
| | e | | | | | | | | | | | | |
| 1 | 1 | Gen. Foreman | | | | | | | | | 8 | Terry Cronk | ABF Pier 7 |
| 2 | 1 | Pile Driver | 8 | | | | | | | | | Tony Crieghton | ABF |
| 3 | 1 | Pile Driver | 8 | | | | | | | | | George Mcneil | ABF |
| 4 | 1 | Laborer | | | | | | | | | | Jose Molina | ABF |
| 5 | 1 | Laborer | 8 | | | | | | | | | Rickie Campos | ABF |
| 6 | 1 | Pile Driver J/M | 8 | | | | | | | | | Audre Hudson | ABF |
| 7 | 1 | Pile Driver/Welder | 8 | | | | | | | | | Henry Wheat | ABF |
| 8 | 1 | Elevator Operator | 8 | | | | | | | | | Howard Schroyer | ABF |
| 9 | 1 | Pile Driver Foreman | 8 | | | | | | | | | Nigel Lohse | ABF |
| 10 | 1 | Pile Driver | 8 | | | | | | | | | Paul Mason | ABF |
| 11 | 1 | Pile Driver | 8 | | | | | | | | | Andy Adam | ABF |
| 12 | 1 | Pile Driver | 8 | | | | | | | | | Kurt Chaisson | ABF |
| 13 | 1 | Pile Driver | 8 | | | | | | | | | Jesse Johnasen | ABF |
| 14 | 1 | Crane Operator | 8 | | | | | | | | | Jeff Scott | ABF |
| 15 | 1 | Operator Apprentice/oiler | 8 | | | | | | | | | Scott Ross | ABF |
| 16 | 1 | Pile Driver | 8 | | | | | | | | | Abasi Delley | ABF |
| 17 | 1 | Pile Driver | 8 | | | | | | | | | Keny Reynolds | ABF off sick |
| 18 | 1 | Labor | 8 | | | | | | | | | Joe Ruiz | ABF new hire |
| 19 | 1 | Labor | | | | | | | | | 8 | Doug Evans | ABF off |
| | | Iron workers | 0 | | | | | | | | | Tim Greenlee etc | ABF/RSC |
| | 1 | Manitower 4100 W | | | | | | | | | | New crane | ABF |
| | 1 | 1 st Man Lift S-125 | | | | | | | | | | | Hertz Rental |
| | 1 | Lincoln Vantage Welding M/C 768-50-4005 | | | | | | | | | 8 | | ABF |
| | 1 | Lincoln Vantage Welding M/C 768-50-4009 | | | | | | | | | 8 | | ABF |
| | 1 | Lincoln Vantage Welding M/C 768-30-4032 | | | | | | | | | 8 | | Hertz Rental |
| | 1 | Lincoln Vantage Welding M/C 768-30-4014 | 8 | | | | | | | | | | Hertz Rental, deck |
| | 1 | MQ Power Generator 220 | 8 | | | | | | | | | | ABF Main power |
| | 1 | MQ Whisper Watt 7000 549-07-5006 | 8 | | | | | | | | | | ABF deck |

REC'D '08 OCT-06 #006895
092208

