

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No. 647

Project Work Day No. 857

Date 09/26/2008

Shift Hours Start 6:30 Stop 3:00

Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

| HOURS - ITEM NO. | | | | | | | | | | | | |
|-------------------------|---------|---|---------------------------|------------------------------|--|--|--|--|--|--|--------------|-------------------------------|
| EQUIPMENT AND/OR LABOR: | | | #38 Str. Concrete, Bridge | # 48 Bar Reinforcement Steel | | | | | | | IDLE OR DOWN | REMARKS |
| Equip. # | NO. MEN | DESCRIPTION (Of Equipment or Labor) | | | | | | | | | | |
| 1 | 1 | Gen. Foreman | | | | | | | | | 8 | Terry Cronk ABF Pier 7 |
| 2 | 1 | Pile Driver | 8 | | | | | | | | | Tony Crieghton ABF |
| 3 | 1 | Pile Driver | 8 | | | | | | | | | George Mcneil ABF |
| 4 | 1 | Laborer | | | | | | | | | | Jose Molina ABF |
| 5 | 1 | Laborer | 8 | | | | | | | | | Rickie Campos ABF |
| 6 | 1 | Pile Driver J/M | 8 | | | | | | | | | Audre Hudson ABF |
| 7 | 1 | Pile Driver/Welder | 8 | | | | | | | | | Henry Wheat ABF |
| 8 | 1 | Elevator Operator | 8 | | | | | | | | | Howard Schroyer ABF |
| 9 | 1 | Pile Driver Foreman | 8 | | | | | | | | | Nigel Lohse ABF |
| 10 | 1 | Pile Driver | 8 | | | | | | | | | Paul Mason ABF |
| 11 | 1 | Pile Driver | 8 | | | | | | | | | Andy Adam ABF |
| 12 | 1 | Pile Driver | 8 | | | | | | | | | Kurt Chassion ABF |
| 13 | 1 | Pile Driver | 8 | | | | | | | | | Jesse Johnasen ABF |
| 14 | 1 | Crane Operator | 8 | | | | | | | | | Jeff Scott ABF |
| 15 | 1 | Operator Apprentice/oiler | 8 | | | | | | | | | Scott Ross ABF |
| 16 | 1 | Pile Driver | | | | | | | | | 8 | Abasi Delley ABF off |
| 17 | 1 | Pile Driver | 8 | | | | | | | | | Keny Reynolds ABF off sick |
| 18 | 1 | Labor | 8 | | | | | | | | | Joe Ruiz ABF new hire |
| 19 | 1 | Labor | | | | | | | | | 8 | Doug Evans ABF off |
| | | Iron workers | 2 | | | | | | | | | Tim Greenlee etc ABF/RSC |
| | 1 | Manitower 4100 W | | | | | | | | | | New crane ABF |
| | 1 | 1" Man Lift S-125 | | | | | | | | | | Hertz Rental |
| | 1 | Lincoln Vantage Welding M/C 768-50-4005 | | | | | | | | | 8 | ABF |
| | 1 | Lincoln Vantage Welding M/C 768-50-4009 | | | | | | | | | 8 | ABF |
| | 1 | Lincoln Vantage Welding M/C 768-30-4032 | | | | | | | | | 8 | Hertz Rental |
| | 1 | Lincoln Vantage Welding M/C 768-30-4014 | 8 | | | | | | | | | Hertz Rental, deck |
| | 1 | MQ Power Generator 220 | 8 | | | | | | | | | ABF Main power |
| | 1 | MQ Whisper Watt 7000 549-07-5006 | 8 | | | | | | | | | ABF deck |

REC'D *08 OCT-06 #006899

092608

