

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No. 649

Project Work Day No. 859

Date 09/30/2008

Shift Hours Start 6:30 Stop 3:00

Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT RESIDENT ENGINEER'S CONTRACTOR - ABFJV

HOURS - ITEM NO.												
EQUIPMENT AND/OR LABOR:			#38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel							IDLE OR DOWN	REMARKS
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)										
1	1	Gen. Foreman									8	Terry Cronk ABF Pier 7
2	1	Pile Driver	8									Tony Crieghton ABF
3	1	Pile Driver	8									George Mcnell ABF
4	1	Laborer										Jose Molina ABF
5	1	Laborer	8									Rickie Campos ABF
6	1	Pile Driver J/M	8									Audre Hudson ABF
7	1	Pile Driver/Welder	8									Henry Wheat ABF
8	1	Elevator Operator	8									Howard Schroyer ABF
9	1	Pile Driver Foreman	8									Nigel Lohse ABF
10	1	Pile Driver	8									Paul Mason ABF
11	1	Pile Driver	8									Andy Adam ABF
12	1	Pile Driver	8									Kurt Chaisson ABF
13	1	Pile Driver	8									Jesse Johnasen ABF
14	1	Crane Operator	8									Jeff Scott ABF
15	1	Operator Apprentice/oiler	8									Scott Ross ABF
16	1	Pile Driver	8									Abasi Delley ABF
17	1	Pile Driver	8									Keny Reynolds ABF
18	1	Labor	8									Joe Ruiz ABF new hire
19	1	Labor									8	Doug Evans ABF off
		Iron workers	2									Tim Greenlee etc ABF/RSC
	1	Manitower 4100 W										New crane ABF
	1	1 st Man Lift S-125										Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005									8	ABF
	1	Lincoln Vantage Welding M/C 768-50-4009									8	ABF
	1	Lincoln Vantage Welding M/C 768-30-4032									8	Hertz Rental
	1	Lincoln Vantage Welding M/C 768-30-4014	8									Hertz Rental, deck
	1	MQ Power Generator 220	8									ABF Main power
	1	MQ Whisper Watt 7000 549-07-5006	8									ABF deck

REC'D 08 OCT 06 #006902

093008

- (c) ABF is assembling the truss for west side for the Temporary Towers A and B.
- (d) Gil is off this month on vacation.

Inspector:

Lalit Mathur _____ Trans Engineer (D)/Asst. Struct. Rep