

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 614
Project Work Day No. 824
Date 08/18/2008
Shift Hours Start 6:00 Stop 3:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:		HOURS - ITEM NO.										REMARKS		
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time								IDLE OR DOWN	Name	Contractor
		1												
		BERTH - 7												
		Foreman	8										Karl Nisley	ABF
1		Pile Driver	8										Harry Wheat	ABF
1		Pile driver	8										Richard yambao	ABF
1		Pile Driver	8										Ed Mendoza	ABF
1		Pile Driver	8										Jason Mallock	ABF
1		Pile Driver	8										Henry Wheat	ABF
1		Generator											25 KW	ABF
3		Welding Machine									1 Idle		lincoln	ABF
1		Air compressor											Ingersol Rand	ABF
		E2 - FOOTING												
1		Foreman	8										Ben Neal	ABF
1		Pile Driver	8										Luke Pualk	ABF
1		Apprentice	8										Garreith Nelson	ABF
1		Surveyer	8										Terry Danis	ABF
1		Surveyer	8										Chriss Roberts	ABF
1		Crane Operator	8										Kevin Fitzgerald	ABF
1		Oiler	8										David Bian	ABF
1		Deck Engineer	8										Ryan Oku	ABF
1		Laborer	8										Rigoberto Caroen	ABF
1		Laborer	8										Byron Contreras	ABF
1		Laborer	8										Ignacio Gil	ABF
1		Vacuum engine	8										Ditch witch	
1		Sand blasting equipment	8											ABF
1		Compressor	8											ABF
1		Air Compressor	8										Sullair	ABF
1		D.B. Crane											Manitowoc	ABF
1		Skiff									idle		Lobell	ABF
1		Flexy float												ABF
1		Barge											Westar 1	ABF
1		Welding Machine									1 idle		Lincoln	ABF
2		Generator											25 KW	ABF

REC'D 08 OCT 06 #006912

Weather: Overcast 55 F

Description of Operation:

Berth – 7

1. Covering water proofing membrane with ¼" plywood.
2. Assembly of flared section of cross beam continued today.
3. Fabrication of E2 cross beam's end form started today.
4. Fabrication pipe racks inside the pedestrian bridge for pumping concrete and water supplying system.
5. First shipment of reinforcement steel comprising of 4 trucks loaded with # 57 bars, with coupler, for E2 cross beam arrived at berth 7. each truck load had an orange tag.
6. I attended staff meeting at 8:00 am.


E2 Footing

1. Sand blasting column cage reinforcements at E2 East.
2. Surveyors laid out shear key at midst of E2 West column cage.
3. House cleaning.
4. I worked 2 hours over time.

Additional Work on/off site:

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep