

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No 615

Project Work Day No. 825

Date 08/19/2008

Shift Hours Start 6:00 Stop 3:00

Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time											IDLE OR DOWN	Name	Contractor
		1 BERTH - 7															
		Foreman	8													Karl Nisley	ABF
1		Pile Driver	8													Harry Wheat	ABF
1		Pile driver	8													Richard yambao	ABF
1		Pile Driver	8													Henry Wheat	ABF
1		Pile Driver	8													Ed Mendoza	ABF
1		Pile Driver	8													Jason Matlock	ABF
1		Generator														25 KW	ABF
3		Welding Machine												1 idle		lincoln	ABF
1		Air compressor														Ingersol Rand	ABF
		E2 - FOOTING															
1		Pile Driver	8													Allan Briny	ABF
1		Pile Driver	8													Luke Pualk	ABF
1		Apprentice	8													Garreith Nelson	ABF
1		Surveyor	8													Terry Danis	ABF
1		Surveyor	8													Chriss Roberts	ABF
1		Crane Operator	8													Kevin Fitzgerald	ABF
1		Oiler	8													David Bian	ABF
1		Deck Engineer	8													Ryan Oku	ABF
1		Laborer	8													Rigoberto Caroen	ABF
1		Laborer	8													Byron Contreras	ABF
1		Vacuum engine	8													Ditch witch	
1		Sand blasting equipment	8														ABF
1		Compressor	8														ABF
1		Air Compressor	8													Sullair	ABF
1		D.B. Crane														Manitowoc	ABF
1		Skiff												idle		Lobell	ABF
1		Flexy float															ABF
1		Barge														Westar 1	ABF
1		Welding Machine												1 idle		Lincoln	ABF
2		Generator														25 KW	ABF

REC'D *08 OCT-06 #006913

report day 615

Weather: Overcast 55 F

Description of Operation:

Berth – 7

1. Setting handrail inside pedestrian walkway.
2. Pre-assembly of flared section of cross beam.
3. Fabrications of E2 cross beam's end form.
4. Second shipment of reinforcement steel consisting of 4 truck loaded with # 43 bars with couplers, for E2 cross beam, arrived at berth 7. No orange tag was with the bars.
5. setting pipe racks inside the pedestrian bridge for pumping concrete and water supplying system.
6. Running 2 sets of steel pipes and high density PVC pipes, each set comprising of tow 6" pipes, Steel pipes for pumping concrete and PVC pipes for cooling system.


E2 Footing

1. Caulking and covering ply wood seam with flashing plates.
2. Drilling holes trough form's timber, inside the double solders, for form tie bars.
3. Sand blasting of column cage reinforcements at E2 East.
4. Surveyors double checked the shear key lay out at midst of column cage bars for accuracy.
5. I worked 2 hours over time

Additional Work on/off site:

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep