

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 617
Project Work Day No. 827
Date 08/21/2008
Shift Hours Start 6:00 Stop 3:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time												Name	Contractor
		BERTH - 7															
		Foreman	8													Karl Nisley	ABF
1		Pile Driver	8													Harry Wheat	ABF
1		Pile Driver	8													Henry Wheat	ABF
1		Pile Driver	8													Ed Mendoza	ABF
1		Pile Driver	8													Jason Matlock	ABF
1		Generator														25 KW	ABF
3		Welding Machine											1 Idle			lincoln	ABF
1		Air compressor														Ingersol Rand	ABF
		E2 - FOOTING															
1		Foreman	8													Ben Neal	ABF
1		Pile Driver	8													Allan Briny	ABF
1		Pile Driver	8													Luke Pualk	ABF
1		Apprentice	8													Garreith Nelson	ABF
1		Surveyor	8													Terry Danis	ABF
1		Surveyor	8													Chriss Roberts	ABF
1		Crane Operator	8													Kevin Fitzgerald	ABF
1		Oiler	8													David Bian	ABF
1		Deck Engineer	8													Ryan Oku	ABF
1		Laborer	8													Rigoberto Caroen	ABF
1		Laborer	8													Byron Contreras	ABF
1		Vacuum engine	8													Ditch witch	
1		Sand blasting equipment	8														ABF
1		Compressor	8													ingersolrand	ABF
1		Air Compressor	8													Sullair	ABF
1		D.B. Crane														Manitowoc	ABF
1		Skiff											idle			Lobell	ABF
1		Flexy float															ABF
1		Barge														Westar 1	ABF
1		Welding Machine											1 Idle			Lincoln	ABF
2		Generator														25 KW	ABF

Weather: Overcast 60 F

Description of Operation:

Berth – 7

1. Setting handrail inside pedestrian walkway.
2. Pre-assembly of flared section of cross beam.
3. Fabrication of end forms for E2 cross beam.
4. Running to sets of steel pipes and high density PVC pipes, each set comprising of tow 6" pipes, Steel pipes for pumping concrete and PVC pipes for cooling system.
5. I attended safety meeting at 8:00 am.

E2 Footing

1. Caulking and covering ply wood seam with flashing plates.
2. Drilling holes trough form's timber, inside the double solders, for form tie bars.
3. Sand blasting of column cage reinforcements at E2 East completed today.
4. Setting chamfer at lower edge of cross beam's form.
5. Setting wooden donuts, with lag bolts, for shear key's high tension rod block out pipes.
6. Setting triangle wood on soffit deck for providing notch for stopping rain water running under cross beam.
7. I worked 2 hours over time.

Additional Work on/off site:

Inspector:

Masoud Modanlou


Trans Engineer (C)/Asst. Struct. Rep