

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No 618

Project Work Day No. 828

Date 08/22/2008

Shift Hours Start 6:00 Stop 3:00

Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	N O M E N	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time											IDLE OR DOWN	Name	Contractor
		1															
		BERTH - 7															
		Foreman	8													Karl Nisley	ABF
1		Pile Driver	8													Harry Wheat	ABF
1		Pile Driver	8													Henry Wheat	ABF
1		Pile Driver	8													Ed Mendoza	ABF
1		Pile Driver	8													Jason Matlock	ABF
1		Generator														25 KW	ABF
3		Welding Machine												1 Idle		lincoln	ABF
1		Air compressor														Ingersol Rand	ABF
		E2 - FOOTING															
1		Foreman	8													Ben Neal	ABF
1		Pile Driver	8													Allan Briny	ABF
1		Pile Driver	8													Luke Pualk	ABF
1		Apprentice	8													Garreith Nelson	ABF
1		Surveyor	8													Terry Danis	ABF
1		Surveyor	8													Chriss Roberts	ABF
1		Crane Operator	8													Kevin Fitzgerald	ABF
1		Oiler	8													David Bian	ABF
1		Deck Engineer	8													Ryan Oku	ABF
1		Laborer	8													Rigoberto Caroen	ABF
1		Laborer	8													Byron Contreras	ABF
1		Vacuum engine	8													Ditch witch	
1		Sand blasting equipment	8														ABF
1		Compressor	8													ingersolrand	ABF
1		Air Compressor	8													Sullair	ABF
1		D.B. Crane														Manitowoc	ABF
1		Skiff												idle		Lobell	ABF
1		Flexy float															ABF
1		Barge														Westar 1	ABF
1		Welding Machine												1 idle		Lincoln	ABF
2		Generator														25 KW	ABF

REC'D *08 OCT-06 #006916

report day 618

Page 1 of 2

Weather: Overcast 60 F

Description of Operation:

Berth - 7

1. Pre-assembly of flared section of cross beam.
2. Fabrication of end forms for E2 cross beam.
3. Setting PT trumpet on the end form.
4. Forth shipment of reinforcement steel consisting of 6 trucks loaded with # 57 bars with coupler arrived at pier 7. Each load had an orange tag.

E2 Footing

1. Caulking and covering ply wood seam with flashing plates.
2. Setting walkway platform and guardrail at upper end of side form for concrete crew.
3. Setting chamfer at lower edge of cross beam's form.
4. Swiping and vacuuming of sand from the sand - blasting tent.
5. I worked 2 hours over time.

Additional Work on/off site:

Inspector:

Masoud Modanlou



Trans Engineer (C)/Asst. Struct. Rep