

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 621
Project Work Day No. 831
Date 08/25/2008
Shift Hours Start 6:00 Stop 3:00
Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.								IDLE OR DOWN	REMARKS	
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time								Name	Contractor
BERTH - 7													
		Foreman	8								Karl Nisley	ABF	
1		Pile Driver	8								Harry Wheat	ABF	
1		Pile Driver	8								Henry Wheat	ABF	
1		Pile Driver	8								Ed Mendoza	ABF	
1		Pite Driver	8								Jason Matlock	ABF	
1													
1		Generator									25 KW	ABF	
3		Welding Machine								1 Idle	lincoln	ABF	
1		Air compressor									Ingersol Rand	ABF	
E2 - FOOTING													
1		Foreman	8								Ben Neal	ABF	
1		Pile Driver	8								Allan Briny	ABF	
1		Pile Driver	8								Luke Pualk	ABF	
1		Apprentice	8								Garreith Nelson	ABF	
1		Iron Worker	8								Bob Bognaes	Regional Steel	
1		Surveyer	3								Terry Danis	ABF	
1		Surveyer	3								Chris Roberts	ABF	
1		Iron Worker	8								Tim Greenly	Regional steel	
1		Crane Operator	8								Kevin Fitzgerald	ABF	
1		Oiler	8								David Bian	ABF	
1		Laborer	8								Rigoberto Caroen	ABF	
1		Laborer	8								Byron Contreras	ABF	
1		Compressor	8								ingersolrand	ABF	
1		D.B. Crane									Manitowoc	ABF	
1		Skiff								idle	Lobell	ABF	
1		Flexy float										ABF	
1		Barge									Westar 1	ABF	
1		Welding Machine								1 idle	Lincoln	ABF	
2		Generator									25 KW	ABF	

Weather: Clear 70 F

Description of Operation:

Berth – 7

1. Pre-assembly of flared section of cross beam.
2. Fabrication of end forms for E2 cross beam.
3. Setting PT trumpet section on the end form.
4. I attended staff meeting at 8:00 am.

E2 Footing

1. Removing sand – blasting containment.
2. Regional Steel Iron workers started to mark rebar lay out on cross beam's side form.
3. Sweeping and vacuuming sands from soffit deck at E2 East.
4. Surveyers started to set lay-out for South side bearing key's high tension rods.
5. I worked 2 hours over time.

Additional Work on/off site:

Inspector:

Masoud Modanlou _____ Trans Engineer (C)/Asst. Struct. Rep _____