

Job Stamp

04-0120F4
SFOBB SAS

Const. Calendar Day No 622

Project Work Day No. 832

Date 08/26/2008

Shift Hours Start 6:00 Stop 3:00

Inspector Shift 6:30 AM to 5:00 PM

ASSISTANT STRUCTURAL
REPRESENTATIVE.

CONTRACTOR - ABFJV

EQUIPMENT AND/OR LABOR:			HOURS - ITEM NO.										REMARKS				
Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REG Time	Over Time											IDLE OR DOWN	Name	Contractor
		1 BERTH - 7															
		Foreman	8													Karl Nisley	ABF
1		Pile Driver	8													Harry Wheat	ABF
1		Pile Driver	8													Richard Yambao	ABF
1		Pile Driver	8													Ed Mendoza	ABF
1		Pile Driver	8													Jason Matlock	ABF
1		Generator														25 KW	ABF
3		Welding Machine												1 Idle		lincoln	ABF
1		Air compressor														Ingersol Rand	ABF
		E2 - FOOTING															
1		Foreman	8													Ben Neal	ABF
1		Pile Driver	8													Allan Briny	ABF
1		Pile Driver	8													Luke Pualk	ABF
1		Apprentice	8													Garreith Nelson	ABF
1		Surveyer	3													Terry Danis	ABF
1		Surveyer	3													Chris Roberts	ABF
1		Crane Operator	8													Kevin Fitzgerald	ABF
1		Oiler	8													David Bian	ABF
1		Deck Engineer	8													Ryan Oku	ABF
1		Laborer	8													Rigoberto Caroen	ABF
1		Laborer	8													Byron Contreras	ABF
1		Compressor	8													ingersolrand	ABF
1		D.B. Crane														Manitowoc	ABF
1		Skiff												idle		Lobell	ABF
1		Flexy float															ABF
1		Barge														Westar 1	ABF
1		Welding Machine												1 idle		Lincoln	ABF
2		Generator														25 KW	ABF

Weather: Clear 68 F

Description of Operation:

Berth – 7

1. Pre-assembly of flared section of cross beam.
2. Fabrication of end forms for E2 cross beam.
3. Setting PT trumpet section on the end form.
4. Surveyers checked the alignment of PT trumpets assembly.

E2 Footing

1. Caulking the ply wood seams and covering them with flashing plates..
2. Sweeping and vacuuming sands from E2 footing.
3. Surveyers continued setting lay-out for South side bearing key's and shear key's high tension rods.
4. I worked 2 hours over time.

Additional Work on/off site:

Inspector:

Masoud Modanlou  Trans Engineer (C)/Asst. Struct. Rep